

JOB NO: C-346		JOB NAME: Morena Convey: 805 tunnel		DAILY TIME SHEET										OHLA USA							
DAY AND DATE 10/31/25		PRIOAN		FOREMAN NAME/SIGNATURE Miguel Palafox - Miguel Palafox																	
SHIFT TIMES		START TIME 6:00		END TIME 2:30		APPROVAL SIGNATURE UH		DAILY EXTRA WORK REPORT NUMBER													
AM SAFETY MEETING YES NO		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS		WEATHER TEMP 76° WET WINDY RAINY CLEAR		805 TUNNEL															
CREW BREAKS AM BREAK YES NO PM BREAK YES NO OWNER AGENT																					
1. INSPECTION GIVEN YES NO 2. DIRECTION GIVEN YES NO 3. SERVICE PROVIDED YES NO																					
LABOR																					
COMMENTS 15 30 15 } BREAKS				PAY QTY/UM BUDGET QTY		QUANTITIES										NOTES					
				BID ITEM C999																	
				COST CODE 70 1761																	
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS												LUNCH BREAKS INJURIES (Y/N)	
Miguel Palafox (FOR)		PAL09		OP		JM		9 8 1												Lip Mro Mro	
Oscar Chavez		CHA46		LB		JM		8 8												Oh Oh Oh	
Jose Noriega		NOR04		OP		JM		- - -												- - -	
Edgar Martinez		MAR13		LB		JM		8 8												Eun Eun	
Simon Palomino		PAL11		LB		JM		8 8												Snp Snp Sn	
Andrew Craven		CRA04		LB		JM		8 8												ACAC N	
Jonathan Craig		CRA03		OP		JM		8 8												XX N	
Miguel Noriega		NOR 06		LB		JM		8 8												Am Am W	
Adhair Valdes		VAL28		LB		JM		8 8												Av Av N	
Doug Kenner		KEN06		LB		OM		8 8												DK DK N	
EQUIPMENT																					
COMPANY EQUIPMENT				BID ITEM C999		COST CODES										AVAILABLE Y/N					
				COST CODE 70 1761																	
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		Start		HOURS										Finish	
K-Rail Barrier				OHLC		8				8											
Alman Nightlite V Ser. 4 light (2 each)				OHLC		8				8											
Magnum LP006 4 light (1 each)				OHLC		8				8											
8x13 rumble plates (2ea)				OHLC		8				8											
Brokk Power Cable		Sunstate		C305-E001248		8				8											
6' chairlink				OHLC		8				8											
Manbasket 3-man				OHLC		8				8											
JD Barlow Equipment				model: ST41460		8				8											
Brokk 200 Mini Excavator		Brokk Inc				8				8											
Brokk Drum Cutter BDC-100-4		Brokk Inc				8				8											
Brokk Hyd Hammer BHB 305 w/chisel		Brokk Inc				8				8											
Spendrup 395						8				8											
Akkerman Bentonite system 2ea						8				8											
Akkerman Jacking Frame						8				8											
Conex Box						8				8											
Muck Box 2ea						8				8											

JOB NO:
0-346

JOB NAME:
805-TUNNEL

DAILY TIME SHEET

OHLA
USA

DAY AND DATE:
10/30/28

SHIFT TIMES:
6:00-2:30 PM

START TIME:
6:00

END TIME:
2:30

FOREMAN NAME/SIGNATURE:
Miguel Palacios

APPROVAL SIGNATURE:
[Signature]

RENTAL EQUIPMENT

DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	BID ITEM	COST CODE	PO NUMBER
Grove 880 Rough Terrain	Western Pacific Crane		8			
Delta DH-HPU-445E ELECTRIC	Delta Hydraulics		8			
Miller Big Blue 500 pro	United Rentals		8			
Portable Toilet	United Rentals		8			
Multiquip Generator MQ400	Here Rentals		8			
500 lb Fuel Cell	Here Rentals		8			
21K Wheel/Tank Tank	Here Rentals		8			
Doosan 185cm	Here Rentals		8			
River/Dusters (2 each)	Sunstate Rentals		8			
Oxygen and Acetylene bottles (1ea)	Air Gas		8			
Tristar Breaker Box	Here Rentals		8			
Cherry 2500 (1 ea)	Here Rentals					

MATERIAL

DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	PO NUMBER
N/A																	

SUBCONTRACTORS

COMPANY NAME	WORK PERFORMED
N/A	

SAFETY

STRETCH & FLEX?	YES	NO			
ANY ACCIDENTS TODAY?	YES	NO			
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?	YES	NO			
WHAT DAY IS DESIGNATED FOR BMP REVIEW?	MON	TUE	WED	THU	FRI
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?	MON	TUE	WED	THU	FRI

SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.

Traffic Control	Fall Protection	On-site Traffic
Shoring / Ladders	Scaffolding	Small Tools
PPE	Trench Safety	

DAILY OVERVIEW

SUMMARY OF WORK COMPLETED TODAY: CONTINUE MEASUREMENT CROSS MEMBER AND PUTTING THEM AND WELD THEM IN PLACE. DEWATER CHAFT, TEST LIFT MAN BASKET.

QUANTITIES PERFORMED TODAY:

INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME? :

1 OF 2

JOB NO: C346		JOB NAME: MORENA CONVEYOR		DAILY TIME SHEET										OHLA USA			
DAY AND DATE FRI 10.31.25		FOREMAN NAME/SIGNATURE R. Borman				APPROVAL SIGNATURE VH											
SHIFT TIMES		START TIME 12:00 AM		END TIME 12:00 AM		BID ITEM C999		C999		C999						PO NUMBER	
		COST CODE 70 2230		70 2180		70 2290											
RENTAL EQUIPMENT				TOTAL HOURS		HOURS											
DESCRIPTION		VENDOR		COMMENTS													
JUMPING JACKS		HERC		X2		IDLE											
938 LOADER		HAWTHORNE		39634		8		8									
SKIDSTEER w/ SWEEPER		HERC		509-13-0569		8		8									
MINI EXCAVATOR		UNITED RENTALS		1122024		8		8									
SUPER 10'S		LPZ TRACKING		X4		32								32			
NORCAL VACTRUCK				X1		10						10					
MCMATHON		DRILL RIG				8		8									
MATERIAL																	
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS						BID ITEM										PO NUMBER	
						COST CODE											
DESCRIPTION		VENDOR/SUPPLIER		COMMENTS		QTY		UM		QTY		UM		QTY		UM	
SUBCONTRACTORS																	
COMPANY NAME				WORK PERFORMED													
SAFETY																	
STRETCH & FLEX?				YES		NO											
ANY ACCIDENTS TODAY?				YES		NO											
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?				YES		NO											
WHAT DAY IS DESIGNATED FOR BMP REVIEW?				MON		TUE		WED		THU		FRI					
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?				MON		TUE		WED		THU		FRI					
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.																	
Traffic Control				Fall Protection				On-site Traffic									
Shoring / Ladders				Scaffolding				Small Tools									
PPE				Trench Safety													
DAILY OVERVIEW																	
SUMMARY OF WORK COMPLETED TODAY: EXCAVATE & EXPOSE E.O.P. 48" & 30" ST 1154+60' BUILD SHORING SHIELDS. DRILL BEAMS AROUND UTILITIES. X1111 VACTRUCK. PUMP MUD FROM E.O.P. ST. 489+30 FROM WATERLINE BREAK. HAVE FLABBER PER TC AT GENESSEE &																	
QUANTITIES PERFORMED TODAY: Nobel.																	
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:																	

[illegible]