

JOB NO: C-346		JOB NAME: Morena Convey: 805 tunnel		DAILY TIME SHEET		OHLA USA															
DAY AND DATE: 11/05/25 - THURSDAY		FOREMAN NAME/SIGNATURE: Miguel Palafox - Miguel Palafox		APPROVAL SIGNATURE: VH																	
SHIFT TIMES: START TIME: 6:00 END TIME: 2:30		DAILY EXTRA WORK REPORT NUMBER:																			
AM SAFETY MEETING: ☒ YES ☐ NO		SITE CONDITION: COMPLETE JOB ACCESS: ☒ PARTIAL JOB ACCESS: ☐ NO JOB ACCESS: ☐																			
CREW BREAKS: AM BREAK: ☒ YES ☐ NO PM BREAK: ☒ YES ☐ NO OWNER AGENT: ☒ YES ☐ NO INSPECTION GIVEN: ☒ YES ☐ NO DIRECTION GIVEN: ☒ YES ☐ NO SERVICE PROVIDED: ☒ YES ☐ NO		WEATHER: TEMP: 72° WET: ☒ WINDY: ☐ RAINY: ☐ CLEAR: ☒		805 TUNNEL																	
LABOR																					
COMMENTS: 15 } BREAKS 30 } 15 }				PAY QTY/UM: BUDGET QTY: BID ITEM: 0999 COST CODE: 701761		QUANTITIES: NOTES:															
NAME		EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	LUNCH	BREAKS	INJURY	LYD
Miguel Palafox (FOR)		PAL09	OP	JM	9.5	8	1.5														
Oscar Chavez		CHA46	LB	JM	8	8															
Jose Noriega		NOR04	OP	JM	8	8															
Edgar Martinez		MAR13	LB	JM	8	8															
Simon Palomino		PAL11	LB	JM	8	8															
Andrew Craven		CRA04	LB	JM	8	8															
Jonathan Craig		CRA03	OP	JM	8	8															
Miguel Noriega		NOR 06	LB	JM	8	8															
Adhair Valdes		VAL28	LB	JM	8	8															
Doug Kenner		KEN06	LB	JM	8	8															
EQUIPMENT																					
COMPANY EQUIPMENT				BID ITEM: 0999	COST CODES:												AVAILABLE				
				COST CODE: 701761																	
DESCRIPTION	EQUIPMENT ID	COMMENTS	TOTAL HOURS	Start	HOURS				Finish												
K-Rail Barrier		OHLA	8																		
Akman Nightlife V Ser. 4 light (2 each)		OHLA	8																		
Magnur LP006 4 light (1 each)		OHLA	8																		
8x10 rumble plates (2ea)		OHLA	8																		
Brokk Power Cable	Sunstate	G305-EQ01248	8																		
6' chaflink		OHLA	8																		
Manbasket 2-man		OHLA	8																		
JD Barlow Equipment		model: ST41460	8																		
Brokk 200 Mini Excavator	Brokk Inc		8																		
Brokk Drum Cutter BDC-100-4	Brokk Inc		8																		
Brokk Hyd Hammer BHB 305 w/chisel	Brokk Inc		8																		
Spendrup 395			8																		
Akkerman Bentonite system 2ea			8																		
Akkerman Jacking Frame			8																		
Conex Box			8																		
Muck Box 2ea			8																		

JOB NO:
0-346

JOB NAME:
805-TUNNEL

DAILY TIME SHEET

OHLA

DAY AND DATE:
11/06/25

THURSDAY

FOREMAN NAME/SIGNATURE:
Miguel Palacios

APPROVAL SIGNATURE:
VH

SHIFT/TIMES:
6:00-2:00 PM

START TIME:
6:00 AM

END TIME:
2:00 PM

BID ITEM:
RENTAL EQUIPMENT

COST CODE:
C999-70-1761

PO NUMBER:

DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS	PO NUMBER
Grove 860 Rough Terrain	Western Pacific Crane		8	8	
Delta DH-HPU-445E ELECTRIC	Delta Hydraulics		8	8	
Miller Big Blue 500 pro	United Rentals		8	8	
Portable Toilet	United Rentals		8	8	
Multiquip Generator MO400	Herc Rentals		8	8	
300A Fuel Cell	Herc		8	8	
21K Wheel Fresh Tank	Rain for Rent		8	8	
Doosan 105cm	Herc Rental		8	8	
Rivert Dusters (2 each)	Sunstate Rentals		8	8	
325 AMP Miller W800	United Rentals		8	8	
Oxygen and Acetylene bottles (102)	Air Gas		8	8	
Tristar Breaker Box	Herc Rentals		8	8	
Chevy 3500 (4.3L gas)	Herc Rentals				

PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS

BID ITEM:
C999

COST CODE:
70-1761

PO NUMBER:

DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM
N/A												

SUBCONTRACTORS

COMPANY NAME:
N/A

WORK PERFORMED:

SAFETY

STRETCH & FLEX?
YES

ANY ACCIDENTS TODAY?
NO

IF "YES", WAS AN ACCIDENT REPORT COMPLETED?
YES

WHAT DAY IS DESIGNATED FOR BMP REVIEW?
MON

WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?
TUE

SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.

Traffic Control
Shoring / Ladders
PPE

Fall Protection
Scuffing
Trench Safety

On-site Traffic
Small Tools

DAILY OVERVIEW

SUMMARY OF WORK COMPLETED TODAY:
DEWATER BOTH THE SHAFT- LIFT TEST MAN BASKET, SET UP ALL EQUIPMENT, LAZER, TORCHES, CHOP SAWS, CONTINUE CUTTING WELDON, CROSS MEMBER AND UP RIGHTS, CONTINUE WHERE LEFT OFF

QUANTITIES PERFORMED TODAY:
COMPLETE WITH UP-RIGHTS UNTIL 87, CONTINUE ALL WAY TILL

INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:
#110 CROSS MEMBER AND COMPLETE = TOTAL 770 FT

JOB NO: C-0346	JOB NAME: Morone Concrete	DAILY TIME SHEET								OHLA USA		
DAY AND DATE Thursday 11-6-25					FOREMAN NAME/SIGNATURE Phil Colvard							
SHIFT TIMES	START TIME 12:00 AM	END TIME	12:00 AM		APPROVAL SIGNATURE VH							
RENTAL EQUIPMENT			BID ITEM 0054									PO NUMBER
			COST CODE 2110010									
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS.								
Excavator	TRWITY	wheels	67	67								
Skip loader	H & E		1	1								
Fork Lift	OR		7	7								
WATER TRK	H & E	From Sunnyside yard	1	1								
MATERIAL												
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS			BID ITEM									PO NUMBER
			COST CODE									
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM
SUBCONTRACTORS												
COMPANY NAME	WORK PERFORMED											
Rust Logistics	FLATBED TRAILER Handling K-RAIL Y2											
SAFETY												
STRETCH & FLEX?			YES	NO								
ANY ACCIDENTS TODAY?			YES	NO								
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?			YES	NO								
WHAT DAY IS DESIGNATED FOR BMP REVIEW?			MON	TUE	WED	THU	FR					
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?			MON	TUE	WED	THU	FR					
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.												
Traffic Control	-	Fall Protection		On-site Traffic	-							
Shoring / Ladders		Scaffolding		Small Tools	-							
PPE	-	Trench Safety										
DAILY OVERVIEW												
SUMMARY OF WORK COMPLETED TODAY: Began day removing plates for SAGE Products SO, inspected could see work - Began Removing K-RAIL on South bound tracks - one truck signed out at Sunnyside yard -												
QUANTITIES PERFORMED TODAY: Transported 30 K-RAILS to Sunnyside yard												
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: Terry West												

JOB NO: 346	JOB NAME: MORENA	DAILY TIME SHEET								OHLA USA			
DAY AND DATE TH 11-6-2025	FOREMAN NAME/SIGNATURE <i>Juan Escobedo JEL</i>												
SHIFT TIMES	START TIME	12:00 AM	END TIME	12:00 AM	APPROVAL SIGNATURE <i>[Signature]</i> VH								
RENTAL EQUIPMENT				BID ITEM	0060								
				COST CODE	11 0910								
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS								PO NUMBER	
Forklift	Herc 569134967		8	8									
Skid steer	Herc 569131008		8	8									
Light tower	Herc 569130082		8	8									
Dump truck	Herc 800280212		8	8									
MATERIAL													
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS			BID ITEM									PO NUMBER	
			COST CODE										
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	
SUBCONTRACTORS													
COMPANY NAME	WORK PERFORMED												
SAFETY													
STRETCH & FLEX?			YES	X	NO								
ANY ACCIDENTS TODAY?			YES		NO	X							
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?			YES		NO								
WHAT DAY IS DESIGNATED FOR BMP REVIEW?			MON		TUE		WED		THU		FRI		
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?			MON		TUE		WED		THU		FRI		
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.													
Traffic Control	X	Fall Protection		On-site Traffic	X								
Shoring / Ladders		Scaffolding		Small Tools	X								
PPE	X	Trench Safety											
DAILY OVERVIEW													
SUMMARY OF WORK COMPLETED TODAY: - Setup & Breakdown Traffic Control													
- Backfill SDG&E trench using bobtail from Governor to sunrunner yard - 84 LF of backfill - Open up trench - Clean up east cover trench													
QUANTITIES PERFORMED TODAY:													
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: Russ													

JOB NO: C-346		JOB NAME: Monena		DAILY TIME SHEET																									
DAY AND DATE 11-6-25 THU		FOREMAN NAME/SIGNATURE Remy Villa																											
SHIFT TIMES		START TIME 6:30		END TIME 3:00		APPROVAL SIGNATURE [Signature]		DAILY EXTRA WORK REPORT NUMBER VH																					
AM SAFETY MEETING ☒ YES ☐ NO		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS																											
CREW BREAKS AM BREAK ☒ YES ☐ NO PM BREAK ☒ YES ☐ NO OWNER AGENT ☒ YES ☐ NO 1. INSPECTION GIVEN ☒ YES ☐ NO 2. DIRECTION GIVEN ☒ YES ☐ NO 3. SERVICE PROVIDED ☒ YES ☐ NO		WEATHER TEMP WET WINDY RAINY CLEAR																											
				Traffic control		Install valves		fill up pipe																					
LABOR																													
COMMENTS				PAY QTY/UM		QUANTITIES										NOTES													
				BUDGET QTY																									
				BID ITEM		0054		0050		0039																			
				COST CODE		21 0010		61 0010		11 0110																			
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS												LUNCH BREAKS INJURIES (Y/N)									
Remy Villa		VIL09		CRP		PM		9		RT		OT		DT		RT		OT		DT		RT		OT		DT			
Mario Vasquez		VAS08		MEN		JM		8																					
Luis Betancur		GUE25		MEN		JM		8																					
Philip Medina		MED09		L		JM		8																					
Ramiro Medina		MED08		L		JM		8		8																			
Leonardo Ledesma		LED03		L		JM		8																					
						</																							

[illegible]

JOB NO:
C346

JOB NAME:
Morena Control

DAILY TIME SHEET



DAY AND DATE
THURS 11.6.25

FOREMAN NAME/SIGNATURE
Piro Gorman

SHIFT TIMES

START TIME
12:00 AM

END TIME

12:00 AM

APPROVAL SIGNATURE
JDF VA

RENTAL EQUIPMENT

DESCRIPTION	VENDOR	COMMENTS	BID ITEM	COST CODE	TOTAL HOURS	HOURS
938 LOADER	HAWTHORNE	39634	8	0		
SKIDSTEER w/ sweeper	Herc	569.13.0569	8	8		
mini EXCAVATOR	UNITED RENTALS	1122024	8	8		
520 EXCAVATOR	Porter RENTS.		8	8		
Super 10'S LP2 Supertrucks		X6	48	48		

PO NUMBER

MATERIAL

DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM
-------------	-----------------	----------	-----	----	-----	----	-----	----	-----	----	-----	----

PO NUMBER

SUBCONTRACTORS

COMPANY NAME	WORK PERFORMED
--------------	----------------

SAFETY

STRETCH & FLEX?	YES	NO			
ANY ACCIDENTS TODAY?	YES	NO			
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?	YES	NO			
WHAT DAY IS DESIGNATED FOR BMP REVIEW?	MON	TUE	WED	THU	FRI
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?	MON	TUE	WED	THU	FRI

SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.

Traffic Control	✓	Fall Protection	✓	On-site Traffic	✓
Shoring / Ladders	✓	Scaffolding		Small Tools	✓
PPE	✓	Trench Safety	✓		

DAILY OVERVIEW

SUMMARY OF WORK COMPLETED TODAY:
MAINLINE EXCAVATE ST 489+10-488+20 BUILD SHIELD. SUPPORT UTILITIES. LAGGING & STRAPS TO HANG. INSTALL SHORING PLATES. TORCH OFF WELDS AT E.O.P. ST 489+10 REMOVE ABANDON AC PIPE 16" WORKAROUND UTILITIES NOT ON PLANS. LOAD OUT TRUCKS. SAPP.

QUANTITIES PERFORMED TODAY:

INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: