

JOB NO: C-346		JOB NAME: Morena Convey: 805 tunnel		DAILY TIME SHEET			
DAY AND DATE 12/06/25 SATURDAY		FOREMAN NAME/SIGNATURE Miguel Palafox - Miguel Palafox					
SHIFT TIMES START TIME 7:00 END TIME 3:30		APPROVAL SIGNATURE [Signature] VH					
AM SAFETY MEETING NO		SITE CONDITION COMPLETE JOB ACCESS / PARTIAL JOB ACCESS / NO JOB ACCESS /		DAILY EXTRA WORK REPORT NUMBER			
CREW BREAKS AM BREAK YES NO PM BREAK YES NO OWNER AGENT 1. INSPECTION GIVEN YES NO 2. DIRECTION GIVEN YES NO 3. SERVICE PROVIDED YES NO		WEATHER TEMP 68° 805 WET WINDY RAINY CLEAR / TUNNEL					

COMMENTS				LABOR																		NOTES			
15 } BREAKS 30 15 }				PAY QTY/UM	QUANTITIES																				
				BUDGET QTY																					
				BID ITEM	C999																				
				COST CODE	701261																				
NAME	EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	LUNCH	BREAKS	INJURIES (Y/N)			
Miguel Palafox (FOR)	PAL09	OP	JM	9		9																			
Oscar Chavez	CHA46	LB	JM																						
Jose Noriega	NOR04	OP	JM																						
Edgar Martinez	MAR13	LB	JM	8		8																			
Simon Palomino	PAL11	LB	JM																						
Andrew Craven	CRA04	LB	JM	8		8																			
Jonathan Craig	CRA03	OP	JM	8		8																			
Adhair Valdes	VAL28	LB	JM																						

EQUIPMENT																	
COMPANY EQUIPMENT				BID ITEM	COST CODES												AVAILABLE Y/N
				COST CODE													
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	Start	HOURS												Finish
K-Rail Barrier		OH&L	8														
Alman Nightlite V Ser. 4 light (2 each)		OH&L	8														
Magnum LP006 4 light (1 each)		OH&L	8														
8x10 rumble plates (2ea)		OH&L	8														
Brokk Power Cable	Sunstate	C305-EQ01248	8														
6' chainlink		OH&L	8														
Manbasket 3-man		OH&L	8														
JD Barlow Equipment			model: ST41460														
Brokk 200 Mini Excavator	Brokk Inc		8														
Brokk Drum Cutter BDC-100-4	Brokk Inc		8														
Brokk Hyd Hammer BHB 305 w/chisel	Brokk Inc		8														
Spendrup 395			8														
Akkerman Bentonite system 2ea			8														
Akkerman Jacking Frame			8														
Conex Box			8														
Muck Box 2ea			8														

Multipip 480v submersible pump OH&L

Model ST41460

JOB NO:		JOB NAME:		DAILY TIME SHEET										OHLA USA			
DAY AND DATE		12/06/25 SATURDAY		FOREMAN NAME/SIGNATURE		Nikolai PAKAROV - Miguel Pichas											
SHIFT TIMES		START TIME: 7:00 AM END TIME: 7:30 PM		APPROVAL SIGNATURE		[Signature]										VH	
RENTAL EQUIPMENT				BID ITEM												PO NUMBER	
				COST CODE		C999-70-1760											
DESCRIPTION		VENDOR		COMMENTS		TOTAL HOURS				HOURS							
Grove 880 Rough Terrain		Western Pacific Crane				8				8							
Delta DH-HPU-445E ELECTRIC		Delta Hydraulics				8				8							
Miller Big Blue 500 pro		United Rentals				8				8							
Portable Toilet		United Rentals				8				8							
Multiquip Generator MQ400		Herc Rentals				8				8							
500 AMP FUSE CELL		HERC				8				8							
21K Wior/Frak Tank		Rain for Rent				8				8							
Doosan 185cfn		Herc Rental				8				8							
Rivet Busters (2 each)		Synstate Rentals				8				8							
325 AMPS NEWER		UNITED				8				8							
Oxygen and Acetylene bottles (1ea)		Air Gas				8				8							
Tristar Breaker Box		Herc Rentals				8				8							
Chevy 3500 (N3-gvw)		Herc Rentals															
MATERIAL																	
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS				BID ITEM		C999										PO NUMBER	
				COST CODE		701761											
DESCRIPTION		VENDOR/SUPPLIER		COMMENTS		QTY		UM		QTY		UM		QTY		UM	
N/A																	
SUBCONTRACTORS																	
COMPANY NAME		WORK PERFORMED															
N/A																	
SAFETY																	
STRETCH & FLEX?				☒ YES		☐ NO											
ANY ACCIDENTS TODAY?				☒ YES		☐ NO											
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?				☐ YES		☐ NO											
WHAT DAY IS DESIGNATED FOR BMP REVIEW?				☐ MON		☐ TUE		☐ WED		☐ THU		☐ FRI					
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?				☒ MON		☐ TUE		☐ WED		☐ THU		☐ FRI					
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.																	
Traffic Control ☒				Fall Protection ☒				On-site Traffic ☒									
Shoring / Ladders ☒				Scaffolding ☒				Small Tools ☒									
PPE ☒				Trench Safety ☐													
DAILY OVERVIEW																	
SUMMARY OF WORK COMPLETED TODAY: DEWATER BORE OF SHAFT, HFT TEST W/AN BASKET CUT EVERYTHING OFF FRONT OF JACK, SET UP WELDER, GRIND THE SURFACE OF JACKS, INSTALL A PUSH PLATE, WELD IT, WORK ON																	
QUANTITIES PERFORMED TODAY: SLD HA FOR 4X4S, CUT TO FIT 14 INCHES H BEAN,																	
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: WORK ON REVAL ON COOPLERS (3) INCHES.																	