



JOB NO: C-0346		JOB NAME: Morena Conveyance		DAILY TIME SHEET																					
DAY AND DATE Wed 1-21-26		FOREMAN NAME/SIGNATURE Paul G. Webb		SHIFT TIMES		START TIME 7:00 AM		END TIME 3am		APPROVAL SIGNATURE [Signature]		VH													
AM SAFETY MEETING ☒ YES ☐ NO CREW BREAKS AM BREAK ☒ YES ☐ NO PM BREAK ☒ YES ☐ NO OWNER AGENT 1. INSPECTION GIVEN ☒ YES ☐ NO 2. DIRECTION GIVEN ☒ YES ☐ NO 3. SERVICE PROVIDED ☒ YES ☐ NO				SITE CONDITION COMPLETE JOB ACCESS ☒ PARTIAL JOB ACCESS ☐ NO JOB ACCESS ☐ WEATHER TEMP ☐ WET ☐ WINDY ☐ RAINY ☒ CLEAR ☐				DAILY EXTRA WORK REPORT NUMBER CTS #33 CTS #42																	
LABOR																									
COMMENTS Welded & Ran New #8 C/P FOR 6-wire CTS #33 C.P. Inspector Did not let us bury Weld location until visual inspection										QUANTITIES PAY QTY/UM BUDGET QTY BID ITEM 0060 0060 COST CODE 78 0010 78 0010										NOTES LUNCH BREAKS INJURIES (Y/N)					
NAME		EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT								
Filiberto Gallardo				FW	9	6			2	1															
Benjamin Calderon				LAB	8	6			2																
Geronimo Peralta				LAB	8	6			2																
Vhen York				OP	8	6			2																
ALVARADO RAMOS				TWOR	8	6			2																
EQUIPMENT																									
COMPANY EQUIPMENT				COST CODES																					
				BID ITEM	0060 0060																				
				COST CODE	78 0010 78 0010																				
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	HOURS																					
T-164	RAM1500	OH&A	8	6	2																				
Light Tower	22-40-012	OH&A	8	6	2																				
Light Tower	22-40-14	OH&A	8	6	2																				

[illegible]

[illegible]

JOB NO: C-346		JOB NAME: Morena Convey: 805 Tunnel		DAILY TIME SHEET										OHLA							
DAY AND DATE 1-21-26 Wed		FOREMAN NAME/SIGNATURE 		APPROVAL SIGNATURE 										VH							
SHIFT TIMES START TIME 6:00pm END TIME 6:00pm		DAILY EXTRA WORK REPORT NUMBER																			
AM SAFETY MEETING C		SITE CONDITION																			
CREW BREAKS AM BREAK PM BREAK OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED		COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS		WEATHER TEMP WET WINDY RAINY CLEAR										Move Safety Install fourm block on tunnel							
COMMENTS		LABOR		QUANTITIES										NOTES							
		PAY QTY/UM BUDGET QTY																			
		BID ITEM COST CODE		0045 C346 0045 90 0110 99 9210 90 0110																	
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS		RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT										LUNCH BREAKS INJURIES (Y/N)	
Peggy Miller		VIL09						13		6 4 1 2										KV KVLG	
Mario Vasquez		VAS08						13		6 4 1 2										me on KE	
Luis Gutierrez		GUT25						X													
Phillip Mejia		MEJ09						13		6 2 4 1										Pha Pha	
Simon Palomino		PAL11						12		8 4										SPSPNE	
Edgar Martinez		MAR103						12													
Johnathan Craig		CRA03						12		8 4										AC AC	
Andrew Craven		CRA04						12		8 4 8 4										AC AC	
Sergio Serano								12		8 4										55 NO	
Ad Hair Valdes								12		8 4										QU KV	
EQUIPMENT		BID ITEM		COST CODE		COST CODES										AVAILABLE					
COMPANY EQUIPMENT		BID ITEM		COST CODE		COST CODES										AVAILABLE					
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS										AVAILABLE			
work truck		+212				8		8													

[illegible]

[illegible]

2 OF 2

1 OF 2

[illegible]