


JOB NO:
C-346

JOB NAME:
Morena Convey: 805 Tunnel


DAILY TIME SHEET



DAY AND DATE
1-22-26 THU

FOREMAN NAME/SIGNATURE


SHIFT TIMES
 START TIME 6:00 END TIME 6:00

APPROVAL SIGNATURE


DAILY EXTRA REPORT NUMBER
VH

AM SAFETY MEETING 0

CREW BREAKS
 AM BREAK 08
 PM BREAK 00
OWNER AGENT
 1. INSPECTION GIVEN 00
 2. DIRE. CROWN GIVEN 00
 3. SERVICES PROVIDED 00

SITE CONDITION
 COMPLETE JOB ACCESS
 PARTIAL JOB ACCESS
 NO JOB ACCESS

WEATHER
 TEMP
 WET
 WINDY
 RAINY
 CLEAR

install & build
 fourm
 work

COMMENTS

LABOR

PAY QTY/UM
BUDGET QTY

QUANTITIES

BID ITEM
COST CODE

0045 C346
 90 0110 99 9210

NOTES

NAME	EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS																	LUNCH	BREAKS	INJURIES (Y/N)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
					RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
Ray Villa	VIL09			13	8	4	1																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														</

COMPANY EQUIPMENT

EQUIPMENT

BID ITEM
COST CODE

0045
 90 0110

COST CODES

DESCRIPTION
Work truck #212

EQUIPMENT ID #

COMMENTS

TOTAL HOURS

HOURS

AVAILABLE Y/N

8 8

[illegible]

JOB NO:
C-0346

JOB NAME:
Monrovia Conveyance

DAILY TIME SHEET

DAY AND DATE
Thursday 1-22-26

FOREMAN NAME/SIGNATURE
Rene J. G. Vela

SHIFT TIMES

START TIME
7:00 PM

END TIME
3:30 AM

APPROVAL SIGNATURE
VH

AM SAFETY MEETING
YES

NO

SITE CONDITION
COMPLETE JOB ACCESS
PARTIAL JOB ACCESS
NO JOB ACCESS

WEATHER
TEMP
WET
WINDY
RAINY
CLEAR

CREW BREAKS
AM BREAK
PM BREAK
OWNER AGENT
1. INSPECTION GIVEN
2. DIRECTION GIVEN
3. SERVICE PROVIDED

YES
YES
YES
YES
YES
YES

NO
NO
NO
NO
NO
NO

LABOR

COMMENTS
Need to set up final inspection with SDGE Inspector to Backfill Escalator service line

PAY QTY/UM
BUDGET QTY

BID ITEM
COST CODE

QUANTITIES
0060 0060
78 0010 11 0010

NOTES
LUNCH
BREAKS
INJURIES (Y/N)

NAME
Employee ID
CRAFT
CLASS
TOTAL HOURS

RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT

Filberto Gallardo
Benjamin Galdean
Giovanni Pinales
Nohra YORIK
Armando Ramos

9 5 3 1
8 5 3
8 5 3
8 5 3
2 2

Yes Yes Yes Yes Yes

EQUIPMENT

COMPANY EQUIPMENT

BID ITEM
COST CODE

COST CODES

DESCRIPTION
EQUIPMENT ID #
COMMENTS
TOTAL HOURS

HOURS

AVAILABLE Y/N

Ram 1500 T-164
Light tower 22-40-16
Light tower 22+40-14
Anchor Bolt


8 5 3
8 5 3
8 3
3

Yes Yes Yes Yes

JOB NO: C-034A	JOB NAME: Morena Corrosion Thursday 1-22-26	DAILY TIME SHEET								OHLA USA			
DAY AND DATE				FOREMAN NAME/SIGNATURE <i>Phil Callahan</i>									
SHIFT TIMES	START TIME 12:00 AM	END TIME	12:00 AM	APPROVAL SIGNATURE <i>[Signature]</i>		VH							
RENTAL EQUIPMENT				BID ITEM	0060	0060							PO NUMBER
				COST CODE	780010	110010							
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS									
Car 30P	Hanover		5										
Dump Truck	HERC		5										
Forklift	HERC			3									
MATERIAL													
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS			BID ITEM									PO NUMBER	
			COST CODE										
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	
SUBCONTRACTORS													
COMPANY NAME	WORK PERFORMED												
SAFETY													
STRETCH & FLEX?			YES	NO									
ANY ACCIDENTS TODAY?			YES	NO									
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?			YES	NO									
WHAT DAY IS DESIGNATED FOR BMP REVIEW?			MON	TUE	WED	THU	FRI						
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?			MON	TUE	WED	THU	FRI						
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.													
Traffic Control	☒	Fall Protection	☐	On-site Traffic	☒								
Shoring / Ladders	☐	Scaffolding	☐	Small Tools	☐								
PPE	☒	Trench Safety	☐										
DAILY OVERVIEW													
SUMMARY OF WORK COMPLETED TODAY: Remove traffic plates to complete Backfill & compaction of Cathodic test locations - tested all lines for continuity all passed - Set up TABLE for													
QUANTITIES PERFORMED TODAY: SDGE, Removed Plates - Pipe installed into													
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: Bryant CREI													
SDGE Hand Hole for Rectifier on Governor of Generator when chipping was completed by covered cleaned up & removed traffic control													

JOB NO: C-346		JOB NAME: Morenapes & Conv.		DAILY TIME SHEET										OHLA USA			
DAY AND DATE Thursday night 1-22-26				FOREMAN NAME/SIGNATURE Juan Higuera													
SHIFT TIMES 8:30 PM				START TIME 8:30 PM				END TIME 5 AM				APPROVAL SIGNATURE VH					
AM SAFETY MEETING YES				NO				SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS				DAILY EXTRA WORK REPORT NUMBER					
CREW BREAKS AM BREAK PM BREAK OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED				NO NO NO YES YES YES				WEATHER TEMP WET WINDY RAINY CLEAR				Saw - Demo Cutting Asphalt Asphalt Street Potholes					
LABOR																	
COMMENTS																	
PAY QTY/UM BUDGET QTY																	
BID ITEM COST CODE																	
0051 0051 11 0010 11 0010																	
NOTES																	
LUNCH BREAKS INJURIES																	
NAME EMPLOYEE ID CRAFT CLASS TOTAL HOURS																	
RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT																	
Juan Higuera L6 KM 9 1 1 7																	
Angel Arguilez L6 JM 8 1 7																	
Victor Figueroa L6 JM 8 1 7																	
Samuel Arellano op JM 8 8																	
Armando Ramos TS JM 6 6																	
EQUIPMENT																	
COMPANY EQUIPMENT																	
BID ITEM COST CODE																	
0051 0051 11 0010 11 0010																	
COST CODES																	
DESCRIPTION EQUIPMENT ID # COMMENTS TOTAL HOURS																	
F-350 T-067 OHLA 9 2 7																	
HOURS																	
AVAILABLE Y/N																	
Y																	

[illegible]

JOB NO: 346		JOB NAME: Morena CON North		DAILY TIME SHEET										OHLA USA													
DAY AND DATE Thursday 1/22/26		FOREMAN NAME/SIGNATURE Brandon Puentes		APPROVAL SIGNATURE 										NV													
SHIFT TIMES		START TIME 7:00		END TIME 3:30 PM		OAK EXTRA WORK REPORT NUMBER																					
AM SAFETY MEETING ☒ YES ☐ NO		SITE CONDITION COMPLETE JOB ACCESS ☒ YES PARTIAL JOB ACCESS ☐ NO JOB ACCESS ☐		WEATHER TEMP 70° WET WINDY RAINY CLEAR ☒ YES		CCTV 30-inch blind flange on 30-inch pipe. STA 1162+65 Bolt 30-inch pipe. STA 1162+65 De-water 30-inch and 48-inch main. Grout one pipe joint and cleaned the pipe. SWPPP																					
CREW BREAKS AM BREAK ☒ YES ☐ NO PM BREAK ☒ YES ☐ NO		OWNER AGENT 1. INSPECTION GIVEN ☒ YES ☐ NO 2. DIRECTION GIVEN ☒ YES ☐ NO 3. SERVICE PROVIDED ☒ YES ☐ NO		LABOR 1162+65																							
COMMENTS During CCTV of the 30-inch pipeline, it was discovered that one joint had not been grouted and debris/trash remained inside the pipe. Norcal was called off and crew entered the pipe to complete grouting.				PAY QTY/UM BUDGET QTY		QUANTITIES										NOTES											
				BID ITEM		C999		0039		0043		C999		0007													
				COST CODE		70 0070		11 0010		90 0040		70 2110		20 0010													
NAME				EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS		RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT										LUNCH BREAKS INJURIES (Y/N)					
Brandon Puentes						LA		FR		9		2				1				4		1		1		BP BP NC	
Marcel Cabrera						LA		JM		8		2								4		2				K MC NC	
Frank Arzola						LA		JM		8						5						3				FA FA NC	
Jesus Ponce						LA		JM		8						5						3				JP JP NC	
German Mayo						LA		JM		8		4												4		SM GM NC	
Jesus Reyes						LA		JM		8		2								4		2				UR UR NC	
James Ferchaw						LA		FR		8						5						3				F # NC	
Jesus Velazquez						LA		JM		8						5						3				JV JV NC	
Jose Romero						OP		JM		8						5						3				JR JR NC	
EQUIPMENT																											
COMPANY EQUIPMENT										BID ITEM		C999				COST CODES		0043									
										COST CODE		70 0070				90 0040											
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS										AVAILABLE Y/N									
CAT 335 EX		C035				8		8																			
F-250		T-143				8		4										4									

[illegible]

JOB NO: 346/351	JOB NAME: Morning Thurs 1/22/26	DAILY TIME SHEET	OHLA USA
DAY AND DATE	FOREMAN NAME/SIGNATURE Marcos Montoya	APPROVAL SIGNATURE 	DAILY EXTRA WORK REPORT NUMBER
SHIFT TIMES	START TIME 6:00am	END TIME 4:30pm	
AM SAFETY MEETING YES ☒ NO ☐	SITE CONDITION COMPLETE JOB ACCESS ☒ PARTIAL JOB ACCESS ☐ NO JOB ACCESS ☐	WEATHER TEMP WET WINDY RAINY ☒ CLEAR ☐	346 351 Sin Runner
CREW BREAKS AM BREAK YES ☐ NO ☐ PM BREAK YES ☐ NO ☐	OWNER AGENT 1. INSPECTION GIVEN YES ☐ NO ☐ 2. DIRECTION GIVEN YES ☐ NO ☐ 3. SERVICE PROVIDED YES ☐ NO ☐		
LABOR			
COMMENTS	PAY QTY/UM BUDGET QTY	QUANTITIES	NOTES
BID ITEM	0054 0089 C351	COST CODE	LUNCH BREAKS INJURIES
NAME	EMPLOYEE ID	CRAFT CLASS TOTAL HOURS	
Marcos Montoya		LB JM 10 5 2 3	@ @ M
Vicior ortega		LB JM 10 5 2 3	✓ ✓ M
Eduardo Najera		LB AP 8	over M
EQUIPMENT			
COMPANY EQUIPMENT	BID ITEM COST CODE	HOURS	AVAILABLE Y/N
DESCRIPTION	EQUIPMENT ID # COMMENTS	TOTAL HOURS	
F150	J-675 other	10	Y

