

JOB NO: C-346		JOB NAME: Morena Convey: 805 tunnel		DAILY TIME SHEET																			
DAY AND DATE 10/29/25		WEDNESDAY		FOREMAN NAME/SIGNATURE MICHAEL PALAFOX - Miguel Palafox																			
SHIFT TIMES		START TIME 6:00	END TIME 6:30 PM	APPROVAL SIGNATURE VH																			
AM SAFETY MEETING 0		SITE CONDITION		DAILY EXTRA WORK REPORT NUMBER																			
CREW BREAKS		COMPLETE JOB ACCESS																					
AM BREAK 8		PARTIAL JOB ACCESS																					
PM BREAK		NO JOB ACCESS																					
OWNER AGENT		WEATHER																					
1. INSPECTION GIVEN YES		TEMP 80																					
2. DIRECTION GIVEN YES		WET																					
3. SERVICE PROVIDED YES		WINDY																					
		RAINY																					
		CLEAR																					
LABOR																							
COMMENTS 15 30 15 } BREAKS.				PAY QTY/UM		QUANTITIES										NOTES							
				BUDGET QTY																			
				BID ITEM C999																			
				COST CODE 70 1761																			
NAME	EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	LUNCH	BREAKS	INJURIES (Y/N)	
Miguel Palafox (FOR)	PAL09	OP	JM	13	8	4	1																
Oscar Chavez	CHA46	LB	JM	12	8	4																	
Jose Noriega	NOR04	OP	JM	12	8	4																	
Edgar Martinez	MAR13	LB	JM	12	8	4																	
Simon Palomino	PAL11	LB	JM	12	8	4																	
Andrew Craven	CRA04	LB	JM	12	8	4																	
Jonathan Craig	CRA03	OP	JM	12	8	4																	
Miguel Noriega	NOR 06	LB	JM	12	8	4																	
Adhair Valdes	VAL28	LB	JM	12	8	4																	
DOUG KENNER	KEN	LB	JM	12	8	4																	
EQUIPMENT																							
COMPANY EQUIPMENT				BID ITEM C999		COST CODES										AVAILABLE Y/N							
				COST CODE 70 1761																			
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	Start	HOURS										Finish								
K-Rail Barrier		OHLA	C999 70 1760	8																			
Alman Nightlite V Ser. 4 light (2 each)		OHLA	8	8																			
Magnum LP006 4 light (1 each)		OHLA	8	8																			
8x10 rumble plates (2ea)		OHLA	8	8																			
Brokk Power Cable	Sunstate	C305-EQ01248	8	8																			
6' chainlink		OHLA	8	8																			
Manbasket 3-man		OHLA	8	8																			
JD Barlow Equipment		model: ST41460	8	8																			
Brokk 200 Mini Excavator	Brokk Inc		8	8																			
Brokk Drum Cutter BDC 100-4	Brokk Inc		8	8																			
Brokk Hyd Hammer BHB 305 w/chisel	Brokk Inc		8	8																			
Spendrup 395			8	8																			
Akkerman Bentonite system 2ea			8	8																			
Akkerman Jacking Frame			8	8																			
Conex Box			8	8																			
Muck Box 2ea			8	8																			

Multiquip 480v submersible pump OHLA

Model ST41460

JOB NO: C-346		JOB NAME: BAS TUNNEL		DAILY TIME SHEET				OHLA	
DAY AND DATE: 10/29/25 - WEDNESDAY		FOREMAN NAME/SIGNATURE: <i>[Signature]</i>							
SHIFT TIMES: START TIME: 12:00 AM END TIME: 12:00 AM		APPROVAL SIGNATURE: <i>[Signature]</i>							
RENTAL EQUIPMENT 6:00-6:30 PM				BID ITEM					
DESCRIPTION		VENDOR		COST CODE		HOURS		PO NUMBER	
Grove 860 Rough Terrain	Western Pacific Crane					8			
Delta DH-HPU-44SE ELECTRIC	Delta Hydraulics					8			
Miller Big Blue 500 pro	United Rentals					8			
Portable Toilet	United Rentals					8			
Multiquip Generator MQ400	Herc Rentals					8			
500G FUEL CELL	Herc					8			
21K Water/Fuel Tank	Rain for Rent					8			
Doosan 185cm	Herc Rental					8			
Rivet Busters (2 each)	Sunstate Rentals					8			
						8			
Oxygen and Acetylene bottles (1 ea)	Air Gas					8			
Tristar Breaker Box	Herc Rentals					8			
Chevy 3500 (14.2k-gvw)	Herc Rentals					8			
MATERIAL									
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS				BID ITEM					
				COST CODE					
DESCRIPTION		VENDOR/SUPPLIER		COMMENTS		QTY.		UM.	
N/A									
SUBCONTRACTORS									
COMPANY NAME		WORK PERFORMED							
N/A									
SAFETY									
STRETCH & FLEX?				☒ YES		☐ NO			
ANY ACCIDENTS TODAY?				☐ YES		☒ NO			
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?				☐ YES		☐ NO			
WHAT DAY IS DESIGNATED FOR BMP REVIEW?				☒ MON		☐ TUE		☐ WED	
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?				☒ MON		☐ TUE		☐ WED	
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.									
☒ Traffic Control		☒ Fall Protection		☒ On-site Traffic		☐		☐	
☒ Shoring / Ladders		☒ Scaffolding		☒ Small Tools		☐		☐	
☒ PPE		☒ Trench Safety		☐		☐		☐	
DAILY OVERVIEW									
SUMMARY OF WORK COMPLETED TODAY: DEWATER BOTH SHAFT - FINISH CLEANING LEFT OVER CONCRETE ON RECEIVING SITE, SET UP WELDING CABLE FROM RECEIVING SITE TO THE TUNNEL, MOVE VENT LINE TO NEXT STORE YARD, SEND HOSES BACK TO PUMP									
QUANTITIES PERFORMED TODAY: CONCRETE COMPANY, SEND MINICAVATOR BACK TO HERC, SET UP LAZER									
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: RECEIVING SITE START TAKING MEASUREMENT FOR CHANNEL CROSS MEMBER, CUT, SET AND WELD SOME CROSS MEMBER AND 8 INCHES CHANNEL AND 6 INCHES CHANNEL WELD, CROSS MEMBER (14) PREPARED AND 5 UP RIGHT. ON GRADE.									

JOB NO: C-346	JOB NAME: Moviera	DAILY TIME SHEET								OHLA USA											
DAY AND DATE 10-20-25	Wed	FOREMAN NAME/SIGNATURE 		APPROVAL SIGNATURE VH																	
SHIFT TIMES	START TIME 7:00	END TIME 3:30	DAILY EXTRA WORK REPORT NUMBER																		
AM SAFETY MEETING C	NO	SITE CONDITION																			
CREW BREAKS		COMPLETE JOB ACCESS																			
AM BREAK C		PARTIAL JOB ACCESS																			
PM BREAK E		NO JOB ACCESS																			
OWNER AGENT		WEATHER																			
1. INSPECTION GIVEN C		TEMP																			
2. DIRECTION GIVEN E		WET																			
3. SERVICE PROVIDED E		WINDY																			
		RAINY																			
		CLEAR																			
LABOR																					
COMMENTS				PAY QTY/UM													NOTES				
				BUDGET QTY																	
				BID ITEM	0050	0054	0007														
				COST CODE	61 0010	21 0010	20 0010														
NAME	EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	LUNCH	BREAKS	INJURIES (Y/N)		
Reynaldo Villa	VIL09	CRP	PM	9	4	1					4						RV	KV	N		
Mario Vasquez	VAS08	MBN	JM	8	8												un	m	de		
Luis Gutierrez	GUT25	MBN	JM	8	8												LG	LG	de		
Philip Medina	MEJ09	L	JM	8	8												Pm	Pm	de		
Ramiro Medina	MEJ08	L	JM	8	2			2			4						RM	RM	de		
Leonel Bederra	LED03	L	JM	8	2			2			4						LE	LE	de		
EQUIPMENT																					
COMPANY EQUIPMENT				BID ITEM	0050	0054	0007													AVAILABLE Y/N	
				COST CODE	61 0010	21 0010	20 0010														
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT					
F250	#212		8	8																	
trotto	control 1		8					4			4										

[illegible]

JOB NO: C346	JOB NAME: Morena Conveyance	DAILY TIME SHEET								OHLA USA												
DAY AND DATE WED 10-29-25	FOREMAN NAME/SIGNATURE <i>Rito Gorman</i>																					
SHIFT TIMES	START TIME 7 AM	END TIME 3:30 PM	APPROVAL SIGNATURE <i>[Signature]</i> VH.							DAILY EXTRA WORK REPORT NUMBER												
AM SAFETY MEETING ☒	NO	SITE CONDITION COMPLETE JOB ACCESS ☒ PARTIAL JOB ACCESS ☐ NO JOB ACCESS ☐		P00229																		
CREW BREAKS AM BREAK ☒ PM BREAK ☒	NO NO	WEATHER 75° TEMP ☒ WET ☐ WINDY ☐ RAINY ☐ CLEAR ☒		waterline break Re-base PAVE 30' TRENCH																		
OWNER AGENT 1. INSPECTION GIVEN YES 2. DIRECTION GIVEN YES 3. SERVICE PROVIDED YES	YES YES YES	NO NO NO																				
LABOR																						
COMMENTS					QUANTITIES										NOTES							
					PAY QTY/UM										LUNCH	BREAKS	INJURIES (Y/N)					
					BUDGET QTY																	
					BID ITEM		C999															
					COST CODE		70 2290															
NAME	EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT			
RITO GORMAN	RIT02	DE	FM	10	8	2														Y	Y	N
BRANDON KNIGHT	KN101	DE	JM	8	8															Y	Y	N
JESUS PONCE	PON05	LB	JM	8	8															Y	Y	N
JOSE RUIZ	RUI11	DE	JM	8	8															Y	Y	N
SERGIO SERRANO	SER03	LB	JM	8	8															Y	Y	N
VICTOR FIGUEROA	FIG09	LB	JM	8	8															Y	Y	N
CEASAR PADILLA	PAD13	LB	JM	8	8															Y	Y	N
RUBEN MORALES	MOR06	LB	JM	8	8															Y	Y	N
EQUIPMENT																						
COMPANY EQUIPMENT					BID ITEM		COST CODES								AVAILABLE Y/N							
					COST CODE		70 2290															
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	HOURS																		
F250 truck	T-209	FM	8	8																		
335 excavator	13-35-005X		8	8																		
3-5 ton roller	X-48-001		8	8																		

JOB NO: C346	JOB NAME: Morena Canyon	DAILY TIME SHEET								OHLA USA
DAY AND DATE WED 10-29-25					FOREMAN NAME/SIGNATURE <i>Rito G... VH</i>					
SHIFT TIMES	START TIME	12:00 AM	END TIME	12:00 AM	APPROVAL SIGNATURE					
RENTAL EQUIPMENT				BID ITEM	C999				PO NUMBER	
				COST CODE	702290					
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS						
Jumping Jacks	Herc	X4	8	8						
Concrete Mixer	Herc	S69-13-3837	IDLE	8						
938 Loader	Hawthorne	39634	IDLE	8						
Skidsteer w/ Sweeper	Herc	S69-13-0569	IDLE	8						
Mini Excavator	United Rentals	1122024	IDLE	8						
SKP loader	United Rentals	186484	8	8						
2K water tek.	Herc	800-21-0344	IDLE	8						
520 excavator	Porter RENTS		IDLE	8						
MATERIAL										
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS				BID ITEM	C999				PO NUMBER	
				COST CODE	702290					
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM		
Asphalt	Vulcan	Base Pave	59.02	TONS						
SUBCONTRACTORS										
COMPANY NAME	WORK PERFORMED									
SAFETY										
STRETCH & FLEX?				YES	NO					
ANY ACCIDENTS TODAY?				YES	NO					
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?				YES	NO					
WHAT DAY IS DESIGNATED FOR BMP REVIEW?				MON	TUE	WED	THU	FRI		
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?				MON	TUE	WED	THU	FRI		
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.										
Traffic Control	✓	Fall Protection	On-site Traffic	✓						
Shoring / Ladders	✓	Scaffolding	Small Tools	✓						
PPE	✓	Trench Safety								
DAILY OVERVIEW										
SUMMARY OF WORK COMPLETED TODAY: 30' TRENCH RE-BASE PAVE Nobel trench FOR TRAFFIC SWITCH.										
QUANTITIES PERFORMED TODAY:										
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:										