

JOB NO: C-346		JOB NAME: Morena Convey: 805 tunnel		DAILY TIME SHEET										OHLA USA									
DAY AND DATE 11/25/25		TUESDAY		FOREMAN NAME/SIGNATURE MIGUEL PALAFOX - Miguel Palafox																			
SHIFT TIMES		START TIME 6:00		END TIME 10:00		APPROVAL SIGNATURE VH		DAILY EXTRA WORK REPORT NUMBER															
AM SAFETY MEETING YES NO				SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS																			
CREW BREAKS AM BREAK PM BREAK OWNER AGENT				WEATHER TEMP 730 WET WINDY RAINY CLEAR				805 TUNNEL															
1 INSPECTION GIVEN 2 DIRECTION GIVEN 3 SERVICE PROVIDED																							
LABOR																							
COMMENTS 15 30 15 } BREAKS														QUANTITIES									
PAY QTY/UM BUDGET QTY																							
BID ITEM C999																							
COST CODE 701261																							
NAME														EMPLOYEE ID									
CRAFT														CLASS									
TOTAL HOURS														RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT									
Miguel Palafox (FOR)														PAL09 OP JM 15.5 8 4 35									
Oscar Chavez														CHA46 LB JM 14.5 8 4 25									
Jose Noriega														NOR04 OP JM - - -									
Edgar Martinez														MAR13 LB JM 14.5 8 4 25									
Simon Palomino														PAL11 LB JM 8 8 1									
Andrew Craven														CRA04 LB JM 14.5 8 4 25									
Jonathan Craig														CRA03 OP JM 14.5 8 4 25									
Adhair Valdes														VAL28 LB JM 14.5 8 4 25									
Doug Kenner														KEN06 LB JM 14.5 8 4 25									
EQUIPMENT																							
COMPANY EQUIPMENT														BID ITEM									
COST CODE														COST CODES									
DESCRIPTION														EQUIPMENT ID #									
COMMENTS														TOTAL HOURS									
Start														HOURS									
Finish														AVAILABLE Y/N									
K-Rail Barrier														OHLA 8 8									
Alman Nightlite V Ser 4 light (2 each)														OHLA 8 8									
Magnum LP006 4 light (1 each)														OHLA 8 8									
8x10 rumble plates (2ea)														OHLA 8 8									
Brokk Power Cable														Sunstate 8 8									
6' chainlink														OHLA 8 8									
Manbasket 3-man														OHLA 8 8									
JD Barlow Equipment														model: ST41460									
Brokk 200 Mini Excavator														Brokk Inc 8 8									
Brokk Drum Cutter BDC-100-4														Brokk Inc 8 8									
Brokk Hyd Hammer BHB 305 w/chisel														Brokk Inc 8 8									
Spendrup 395														8 8									
Akkerman Bentonite system 2ea														8 8									
Akkerman Jacking Frame														8 8									
Conex Box														8 8									
Muck Box 2ea														8 8									

JOB NO: C-346		JOB NAME: 805-TUNNEL		DAILY TIME SHEET								OHLA	
DAY AND DATE 11/25/25		TUESDAY		FOREMAN NAME/SIGNATURE MIGUEL PARRON - Miguel Parron									
SHIFT TIMES		START TIME 6:00-10:00		END TIME 12:00 AM		APPROVAL SIGNATURE							
RENTAL EQUIPMENT						BID ITEM				PO NUMBER			
						COST CODE		C999-70-176					
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS									
Grove 880 Rough Terrain	Western Pacific Crane		8										
Delta DH-HPU-445E ELECTRIC	Delta Hydraulics		8										
Miller Big Blue 500 pro	United Rentals		8										
Portable Toilet	United Rentals		8										
Multiquip Generator MQ400	Herc Rentals		8										
500 GFWL OIL	HERC		8										
21K Wier/Prak Tank	Rain for Rent		8										
Doosan 185cfm	Herc Rental		8										
Rivert Busters (2 each)	Sunstate Rentals		8										
325 AMPS - WELDER - UNITED R.			8										
Oxygen and Acetylene bottles (1ea)	Air Gas		8										
Tristar Breaker Box	Herc Rentals		8										
Chovy 3500 (14.3K-gw)	Herc Rental												
MATERIAL													
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS			BID ITEM	C999									
			COST CODE	70 1261									
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	
N/A													
SUBCONTRACTORS													
COMPANY NAME	WORK PERFORMED												
N/A													
SAFETY													
STRETCH & FLEX?			☒ YES	☐ NO									
ANY ACCIDENTS TODAY?			☐ YES	☒ NO									
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?			☐ YES	☐ NO									
WHAT DAY IS DESIGNATED FOR BMP REVIEW?			MON	TUE	WED	THU	FRI						
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?			☒ MON	☐ TUE	☐ WED	☐ THU	☐ FRI						
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.													
Traffic Control ☒		Fall Protection ☒		On-site Traffic ☒									
Shoring / Ladders ☒		Scaffolding ☒		Small Tools ☒									
PPE ☒		Trench Safety ☒											
DAILY OVERVIEW													
SUMMARY OF WORK COMPLETED TODAY: DEWATER SHAFTS - LIFT TEST MANBASKET, HOOK CONCRETE TRUCK BOOM TO 11 GROUT HOSE, PUMP FLOOR INSIDE TUNNEL, TOOK 12 TRUCK (120 YARDS) TO FILL UP 320 FT.													
QUANTITIES PERFORMED TODAY:													
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:													

[illegible]

JOB NO: C-351		JOB NAME: Alvarado Pipeline		DAILY TIME SHEET													
DAY AND DATE Tuesday 11/25/2023		START TIME 6:30am		END TIME 3:00pm		FOREMAN NAME/SIGNATURE Rodrigo Torres Pardo											
SHIFT TIMES		START TIME		END TIME		APPROVAL SIGNATURE											
RENTAL EQUIPMENT						BID ITEM 0037		COST CODE 776112								PO NUMBER	
DESCRIPTION		VENDOR		COMMENTS		TOTAL HOURS		HOURS									
335 Exumta		Hunt Home		Rental		8		8									
		36993															
950 Landa		Hunt Home		Rental		8		8									
		0035449															
SKidsteer		Hunt Rentals		Rental		8		8									
		569131068															
Water truck		United Rentals		Rental		8		8									
		11107017															
FSSO		Hunt Rentals		Rental		8		8									
		000579022															
Exumta 500		Trinity Equipm		Rental		8		8									
		TS1500H-04															
MATERIAL																	
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS						BID ITEM 0037										PO NUMBER	
						COST CODE 776112											
DESCRIPTION		VENDOR/SUPPLIER		COMMENTS		QTY		UM		QTY		UM		QTY		UM	
Sund. Class 11 Base		Sun Runner		Delivery by truck		195 Tons											
		Sun Runner		Delivery by truck		135 Tons											
SUBCONTRACTORS																	
COMPANY NAME		WORK PERFORMED															
A7		(2) Super 10'5' moving spoils															
Deans Welding		(1) welder welding pipe															
SAFETY																	
STRETCH & FLEX?						YES		NO									
ANY ACCIDENTS TODAY?						YES		NO									
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?						YES		NO									
WHAT DAY IS DESIGNATED FOR BMP REVIEW?						MON		TUE		WED		THU		FRI			
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?						MON		TUE		WED		THU		FRI			
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.																	
Traffic Control		✓		Fall Protection		✓		On-site Traffic		✓							
Shoring / Ladders		✓		Scaffolding		X		Small Tools		✓							
PPE		✓		Trench Safety		✓											
DAILY OVERVIEW																	
SUMMARY OF WORK COMPLETED TODAY: Weld pipe 48" #366/367 stn: 203+66, pour draper (1) #366/367																	
Buckfill pull trench Shoring stn: 202+40 to 203+90 = 130' Flagger at the intersection to																	
provide entrance for truck on Paulsman, compact surdon the side of 48" pipe with Jumping																	
QUANTITIES PERFORMED TODAY: 130' Buckfill, 580' prep for pour, (1) Joint welded, (1) draper																	
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: Michael Nick RE																	
Tuck Remove wood from inside the pipe and clean it, patch joints, Fire notch (4) has																	
prep for pouring dig 8" stn: 198+00 to 203+80, general clean up Swepp																	

1 OF 2

[illegible]

1 OF 2

[illegible]

JOB NO: 346		JOB NAME: MORENA		DAILY TIME SHEET																	
DAY AND DATE TUE 11-25-2025		FOREMAN NAME/SIGNATURE Juan Escobedo																			
SHIFT TIMES START TIME 5PM END TIME 6AM		APPROVAL SIGNATURE VH																			
AM SAFETY MEETING ☒		NO		DAILY EXTRA WORK REPORT NUMBER																	
CREW BREAKS AM BREAK PM BREAK OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED		YES YES YES YES YES YES		NO NO NO NO NO NO		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS		X		WEATHER TEMP 50 WET WINDY RAINY CLEAR X		NOBEL SUN Runner Yard									
LABOR																					
COMMENTS				PAY QTY/UM				BUDGET QTY				QUANTITIES				NOTES					
				C999				C999													
				70 2320				70 2320													
NAME		EMPLOYEE ID		CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	LUNCH	BREAKS	INJURIES (Y/N)
Juan Escobedo	ESCOBE	C	F	13.5	8	4	.5														DE JEN
Germán Mayo	MAYO2	L	JM	12.5	8	4	.5														EM GMA
Víctor Ortega	ORTI3	L	JM	12.5	8	4	.5														VO VOK
Samuel Arellano	AREI3	OP	JM	12.5	8	4	.5														SASAN
Leo Olivas	OLII0	L	JM	12.5	8	4	.5														LO LOK
Brandon Yanez	YANO6	CP	JM	11						8	3										BY BY N
EQUIPMENT																					
COMPANY EQUIPMENT				BID ITEM				COST CODE				COST CODES				AVAILABLE Y/N					
				F250				T143													
				TOTAL HOURS				8													

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

JOB NO: C-0346		JOB NAME: Morena Canyon		DAILY TIME SHEET																
DAY AND DATE				FOREMAN NAME/SIGNATURE <i>[Signature]</i>																
SHIFT TIMES		START TIME		END TIME		12:00 AM		APPROVAL SIGNATURE <i>[Signature]</i>												
RENTAL EQUIPMENT						BID ITEM	COST CODE	TOTAL HOURS	HOURS											PO NUMBER
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS																	
CAT 303	HAWTHORN		4																	
Dumptruck	HERC		2																	
Forklift	HERC		2																	
MATERIAL																				
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS						BID ITEM	COST CODE											PO NUMBER		
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM						
SUBCONTRACTORS																				
COMPANY NAME	WORK PERFORMED																			
SAFETY																				
STRETCH & FLEX?			☒ YES		☐ NO															
ANY ACCIDENTS TODAY?			☐ YES		☒ NO															
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?			☐ YES		☐ NO															
WHAT DAY IS DESIGNATED FOR BMP REVIEW?			☐ MON		☐ TUE		☐ WED		☐ THU		☒ FRI									
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?			☐ MON		☐ TUE		☐ WED		☐ THU		☒ FRI									
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.																				
Traffic Control			☒		Fall Protection			☐		On-site Traffic			☒							
Shoring / Ladders			☒		Scaffolding			☐		Small Tools			☒							
PPE			☒		Trench Safety			☐												
DAILY OVERVIEW																				
SUMMARY OF WORK COMPLETED TODAY: Supported vault #13 with operator & flipped one valve around @ vault #12. excavated to locate 4-wire C/P For isolation valves & ran them to east side + lane backfilled & Compacted added cold mix																				
QUANTITIES PERFORMED TODAY: 14' - 4-wire C/P conduit																				
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: TERRY WIST																				