

JOB NO: C-346		JOB NAME: Morena Convey: 805 tunnel		DAILY TIME SHEET																OHLA USA			
DAY AND DATE 11/04/25		TUESDAY		FOREMAN NAME/SIGNATURE Miguel Palafox		APPROVAL SIGNATURE Miguel Palafox																	
SHIFT TIMES		START TIME 6:00 AM		END TIME 2:30 PM		DAILY EXTRA WORK REPORT NUMBER																	
AM SAFETY MEETING		NO		SITE CONDITION																			
CREW BREAKS		NO		COMPLETE JOB ACCESS																			
AM BREAK		NO		PARTIAL JOB ACCESS																			
PM BREAK		NO		NO JOB ACCESS																			
OWNER AGENT		YES		WEATHER																			
1. INSPECTION GIVEN		YES		TEMP		70° 805 TUNNEL																	
2. DIRECTION GIVEN		YES		WET																			
3. SERVICE PROVIDED		YES		WINDY																			
				RAINY																			
				CLEAR																			
LABOR																							
COMMENTS				QUANTITIES																			
15 30 15 } BREAKS				PAY QTY/UM																			
				BUDGET QTY																			
				BID ITEM		C999																	
				COST CODE		701761																	
NAME		EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	LUNCH	BREAKS	INJURIES (Y/N)
Miguel Palafox (FOR)		PAL09	OP	JM	9	8	1																
Oscar Chavez		CHA46	LB	JM	8	8																	
Jose Noriega		NOR04	OP	JM	8	8																	
Edgar Martinez		MAR13	LB	JM	8	8																	
Simon Palomino		PAL11	LB	JM	8	8																	
Andrew Craven		CRA04	LB	JM	8	8																	
Jonathan Craig		CRA03	OP	JM	8	8																	
Miguel Noriega		NOR 06	LB	JM	8	8																	
Adhair Valdes		VAL28	LB	JM	8	8																	
Doug Kenner		KEN06	LB	JM	8	8																	
EQUIPMENT																							
COMPANY EQUIPMENT				COST CODES																			
				BID ITEM		C999																	
				COST CODE		701761																	
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	Start	HOURS	Finish	AVAILABLE Y/N																
K-Rail Barrier		OHLA	8		8																		
Alman Nightlite V Ser. 4 light (2 each)		OHLA	8		8																		
Magnum LP006 4 light (1 each)		OHLA	8		8																		
8x10 rumble plates (2ea)		OHLA	8		8																		
Brokk Power Cable	Surstate	C305-EQ01248	8		8																		
6' chairlink		OHLA	8		8																		
Manbasket 3-man		OHLA	8		8																		
JD Barlow Equipment		model: ST41460	8		8																		
Brokk 200 Mini Excavator	Brokk Inc		8		8																		
Brokk Drum Cutter BDC-130-4	Brokk Inc		8		8																		
Brokk Hyd Hammer BHB 305 w/chisel	Brokk Inc		8		8																		
Spendrup 395			8		8																		
Akkerman Bentonite system 2ea			8		8																		
Akkerman Jacking Frame			8		8																		
Conex Box			8		8																		
Muck Box 2ea			8		8																		

JOB NO:
C-346

JOB NAME:
805-TUNNEL

DAILY TIME SHEET

DAY AND DATE

SHIFT TIMES

START TIME
06:00 AM

END TIME
02:30 PM

FOREMAN NAME
Miguel Pineda

APPROVAL SIGNATURE
Miguel Pineda

RENTAL EQUIPMENT

BID ITEM
COST CODE
C999-70-1769

PO NUMBER

DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS
Grove 880 Rough Terrain	Western Pacific Crane		8	
Delta DH-HPU-445E ELECTRIC	Delta Hydraulics		8	
Miller Big Blue 500 pro	United Rentals		8	
Portable Toilet	United Rentals		8	
Multiquip Generator MQ400	Herc Rentals		8	
5006 Fuel Cell	HEAL		8	
21K Water/Frak Tank	Rain for Rent		8	
Doosan 185cm	Herc Rental		8	
Rivert Busters (2 each)	Sonstate Rentals		8	
Mulch 225 WELDER	UNITED RENTALS		8	
Oxygen and Acetylene bottles (1ea)	Air Gas		8	
Tristar Breaker Box	Herc Rentals		8	
Cherry 9500 (11.6K-gw)	Herc Rentals		8	

MATERIAL

PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS

BID ITEM
C999

COST CODE
70-1761

PO NUMBER

DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM
N/A												

SUBCONTRACTORS

COMPANY NAME
N/A

WORK PERFORMED

SAFETY

STRETCH & FLEX?

ANY ACCIDENTS TODAY?

IF "YES", WAS AN ACCIDENT REPORT COMPLETED?

WHAT DAY IS DESIGNATED FOR BMP REVIEW?

WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?

SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.

Traffic Control	Fall Protection	On-site Traffic
Shoring / Ladders	Scaffolding	Small Tools
PPE	Trench Safety	

DAILY OVERVIEW

SUMMARY OF WORK COMPLETED TODAY:
DEWATER BOTH SHAFTS, LIFT TEST MAN BASKET, CONTINUE CUTTING CROSSMEMBER AND UP PLATS, RESET LAZER UP TO GRADE IN MIDDLE OF TUNNEL, TO CONTINUE WITH CARRIER RAIL, COMPLETE #57

QUANTITIES PERFORMED TODAY:
CROSS AND UP PLATS, A WELD JUST CROSS MEMBER ALL THE WAY STILL

INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME:
67. HOUSEKEEPING AROUND JOB SITE, UNLOAD A LOAD OF MATERIAL.

JOB NO: G0346		JOB NAME: Morena Conveyance		DAILY TIME SHEET										OHLA USA							
DAY AND DATE Tuesday 11-4-25				FOREMAN NAME/SIGNATURE Phil Gallardo																	
SHIFT TIMES		START TIME 6:30am		END TIME 3:00pm		APPROVAL SIGNATURE [Signature] VH				DAILY EXTRA WORK REPORT NUMBER											
AM SAFETY MEETING YES [X] NO		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS				WEATHER TEMP WET WINDY RAINY CLEAR															
CREW BREAKS AM BREAK PM BREAK OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED		YES [X] [X] [X] YES YES YES		NO NO NO NO NO NO		GRADE (Median) #52 Over Pass															
LABOR																					
COMMENTS lots of Rock in material RE. Requested to be removed - Did not locate the water tank				PAY QTY/UM BUDGET QTY		QUANTITIES										NOTES					
				BID ITEM 0029												LUNCH BREAKS INJURIES (Y/N)					
COST CODE 25 0010																					
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS													
Filiberto Gallardo		GALLAR		L		FM		9												FY FY	
Benjamin Calderon		CAL 13		JM		LAB		8												AC AC	
Giovanni Pomales		POMAL		JM		LAB		8												HY HY	
Nohem Anuar York		ANUAR		JM		OP		8												HY HY	
EQUIPMENT																					
COMPANY EQUIPMENT				BID ITEM 0029		COST CODES										AVAILABLE Y/N					
COST CODE 25 0010																					
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS													
2 AM 1500		T-164		2 AM 1500		8												yes			
Vib-plate		CHLA		CHLA		8												yes			

[illegible]

JOB NO: 346		JOB NAME: MORENA		DAILY TIME SHEET										OHLA USA											
DAY AND DATE TUE 11-4-2025				FOREMAN NAME/SIGNATURE Juan Escobedo																					
SHIFT TIMES		START TIME 8:30 AM		END TIME 5 AM		APPROVAL SIGNATURE [Signature]										VH									
AM SAFETY MEETING YES [X] NO						DAILY EXTRA WORK REPORT NUMBER																			
CREW BREAKS AM BREAK YES [X] NO PM BREAK YES [X] NO						SITE CONDITION COMPLETE JOB ACCESS [X] PARTIAL JOB ACCESS NO JOB ACCESS																			
OWNER AGENT 1. INSPECTION GIVEN YES NO 2. DIRECTION GIVEN YES NO 3. SERVICE PROVIDED YES NO						WEATHER TEMP 60 WET WINDY RAINY CLEAR [X]										Ave 11 Vent 8:11 Traffic control									
LABOR																									
COMMENTS						PAY QTY/UM										NOTES LUNCH BREAKS INJURIES (Y/N)									
						BUDGET QTY																			
						BID ITEM																			
						COST CODE																			
NAME						EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS		QUANTITIES											
Juan Escobedo						ESCOBE		C		F 9		8 1		RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT										JE JE N	
German Mayo						MAYO2		L		JM 8		7												6M 6M N	
Victor Ortega						ORTI3		L		JM 8		7												VO VO N	
Samuel Arellano						AREI3		OP		JM 8		8												SA SA N	
EQUIPMENT																									
COMPANY EQUIPMENT						COST CODES										AVAILABLE Y/N									
						BID ITEM																			
DESCRIPTION						EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS													
F250						T143				8		8													

JOB NO:
346

JOB NAME:
MORENA

DAILY TIME SHEET

OHLA
USA

DAY AND DATE
TUE 11-4-2025

FOREMAN NAME/SIGNATURE
Juan Escobedo

SHIFT TIMES

START TIME
12:00 AM

END TIME

12:00 AM

APPROVAL SIGNATURE
VH

RENTAL EQUIPMENT

BID ITEM
COST CODE

005/
610010

PO
NUMBER

DESCRIPTION
Forklift
Skid steer
Light tower
Dump Truck

VENDOR
Herc
Herc
Herc
Herc

COMMENTS
569134967
569131008
569130082
800 28 0212

TOTAL HOURS
8
8
8
8

HOURS

MATERIAL

PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS

BID ITEM
COST CODE

PO
NUMBER

DESCRIPTION

VENDOR/SUPPLIER

COMMENTS

QTY
UM

QTY
UM

QTY
UM

QTY
UM

QTY
UM

QTY
UM

SUBCONTRACTORS

COMPANY NAME

WORK PERFORMED

SAFETY

STRETCH & FLEX?
ANY ACCIDENTS TODAY?
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?
WHAT DAY IS DESIGNATED FOR BMP REVIEW?
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?

YES
YES
YES
MON
MON

NO
NO
NO
TUE
TUE

WED
WED

THU
THU

FRI
FRI

SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.

Traffic Control
Shoring / Ladders
PPE

Fall Protection
Scaffolding
Trench Safety

On-site Traffic
Small Tools

DAILY OVERVIEW

SUMMARY OF WORK COMPLETED TODAY:
- Set up & Breakdown Traffic Control
- Install 8" vent pipe 25LF under encasements & gutter

QUANTITIES PERFORMED TODAY:

INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:
RUISS

[illegible]

JOB NO: C346		JOB NAME: Morena Conveyor		DAILY TIME SHEET															
DAY AND DATE TUES 11-4-25		FOREMAN NAME/SIGNATURE Rito Guzman		APPROVAL SIGNATURE [Signature] VH															
SHIFT TIMES		START TIME 6:30 AM	END TIME 5 PM	DAILY EXTRA WORK REPORT NUMBER															
AM SAFETY MEETING ☒ YES ☐ NO CREW BREAKS ☒ YES ☐ NO PM BREAK ☒ YES ☐ NO OWNER'S AGENT ☒ YES ☐ NO 1. INSPECTION GIVEN YES NO 2. DIRECTION GIVEN YES NO 3. SERVICE PROVIDED YES NO		SITE CONDITION COMPLETE JOB ACCESS ☒ PARTIAL JOB ACCESS ☐ NO JOB ACCESS ☐		WEATHER 75° TEMP ☒ WET ☐ WINDY ☐ RAINY ☐ CLEAR ☒		PC0320		PC0229		PC0218									
				TC FLAGGER		DRILL & INSTALL PILES. BEAMS		WATERLINE BREAK CLEANUP		MAINLINE 48"/30" EXC. LAGG PLATES FOR STORM		MAINLINE E.L.B.							
LABOR																			
COMMENTS				PAY QTY/UM		QUANTITIES										NOTES LUNCH BREAKS INJURIES (Y/N)			
				BUDGET QTY															
				BID ITEM		C999 0041 C999 C999 0039													
				COST CODE		70 2230 11 0010 70 2290 70 2180 11 0010													
NAME	EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT
RITO GUZMAN	RIT02	OE	FM	11.5					2.5		4.5			4.5					
BRANDON KNIGHT	KN101	OE	JM	8										4			4		
JOSE RUIZ	RUI11	OE	JM	8				8											
CEASAR PADILLA	PAD13	LS	JM	10.5					2.5		8								
JESUS PONCE	PON15	LS	JM	8				8											
RUBEN MORALES	MOR16	LB	JM	8						8									
SERGIO SERRANO	SER13	LS	JM	8									4			4			
VICTOR FIGUEROA	FIG19	LS	JM	8									4			4			
ANGEL ARVILEZ	ARV01	LB	JM	8						8									
LEONEL LEDESMA	LED13	LB	JM	8	8														
EQUIPMENT																			
COMPANY EQUIPMENT				BID ITEM		COST CODES										AVAILABLE Y/N			
				COST CODE		0041 C999 C999 11 0010 70 2290 70 2180													
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	HOURS															
F250 truck	T-209	FM	8											4		4			
335 excavator	18-35-005X		8					8											
3-5 ton Roller	X-48-001		IDLE																

JOB NO: C346		JOB NAME: Morena Canyon		DAILY TIME SHEET																	
DAY AND DATE TUES 11.4.25		12:00 AM		FOREMAN NAME/SIGNATURE Rito Gomez																	
SHIFT TIMES		START TIME		END TIME		APPROVAL SIGNATURE															
RENTAL EQUIPMENT				BID ITEM		0999		0041		C999		C999		0039		PO NUMBER					
				COST CODE		70 2230		11 0010		70 2290		70 2180		11 0010							
DESCRIPTION		VENDOR		COMMENTS		TOTAL HOURS		HOURS													
Jumping Jacks		Herc		X2		IDLE															
938 Loader		Hawthorne		39634		8		8													
Skipsteer w/ Sweeper		Herc		569.13.0569		8		8													
Mini Excavator		UNITED RENTALS		1122024		8															
520 Excavator		Porter RENTS				8		4 4													
Norcal Vactoruck						11		11													
Drill Rig Mommation						10.5		10.5													
LP2 Super Trk		Super 10		X1		8		8													
385 Excavator																					
Super 10'		A7 inc		X1		7		7													
MATERIAL																					
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS						BID ITEM												PO NUMBER			
						COST CODE															
DESCRIPTION		VENDOR/SUPPLIER		COMMENTS		QTY		UM		QTY		UM		QTY		UM		QTY		UM	
SUBCONTRACTORS																					
COMPANY NAME		WORK PERFORMED																			
SAFETY																					
STRETCH & FLEX?						☒		NO													
ANY ACCIDENTS TODAY?						YES		☒													
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?						YES		NO													
WHAT DAY IS DESIGNATED FOR BMP REVIEW?						MON		TUE		WED		THU		FRI							
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?						MON		TUE		WED		THU		FRI							
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.																					
Traffic Control				Fall Protection		☒		On-site Traffic		☒											
Shoring / Ladders		☒		Scaffolding				Small Tools		☒											
PPE		☒		Trench Safety		☒															
DAILY OVERVIEW																					
SUMMARY OF WORK COMPLETED TODAY: FLAGGER FOR TC / DRILL & INSTALL BEAMS X 5 WATERLINE BREAK CLEANUP AT E.O.P. ST 489+30. CLEANOUT PIPE 48" X 30" / MAINLINE EXC. INSTALL LAGGING & SHORING PLATES AROUND UTILITIES NOT ON PLANS. UTILITIES PLACEMENT ALIGNMENT DID NOT QUANTITIES PERFORMED TODAY: Allow for shield to to elbow on pipe. MAINLINE EXC ST 488+84-488+40 INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: build x 2 SHIELDS - UNLOAD 48" pipe. Secure Area & SNPPP.																					