

JOB NO: C-346		JOB NAME: Morena Convey: 805 tunnel		DAILY TIME SHEET										OHLA USA							
DAY AND DATE 11/05/25		WEDNESDAY		FOREMAN NAME/SIGNATURE Miguel Palafox - Miguel Palafox		VH															
SHIFT TIMES START TIME 6:00		END TIME 2:30 PM		APPROVAL SIGNATURE		DAILY EXTRA WORK REPORT NUMBER															
AM SAFETY MEETING YES NO		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS		WEATHER TEMP 69° WET 805 WINDY RAINY CLEAR TUNNEL																	
CREW BREAKS ATA BREAK P/A BREAK OWNER AGENT INSPECTION GIVEN DIRECTION GIVEN SERVICE PROVIDED		YES NO YES NO YES NO YES NO YES NO YES NO																			
LABOR																					
COMMENTS 15 } BREAKS 30 } 15 }				PAY QTY/UM BUDGET QTY		QUANTITIES										NOTES					
				BID ITEM C499																	
				COST CODE 701761																	
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS		RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT										LUNCH BREAKS INJURIES (Y/N)	
Miguel Palafox (FOR)		PAL09		OP		JM		9.5 8 9.5												HP HP HP	
Oscar Chavez		CHA46		LB		JM		8 8												Oscar Chavez	
Jose Noriega		NOR04		OP		JM		8 8												Jose Noriega	
Edgar Martinez		MAR13		LB		JM		8 8												Edgar Martinez	
Simon Palomino		PAL11		LB		JM		8 8												Simon Palomino	
Andrew Craven		CRA04		LB		JM		8 8												Andrew Craven	
Jonathan Craig		CRA03		OP		JM		8 8												Jonathan Craig	
Miguel Noriega		NOR 06		LB		JM		8 8												Miguel Noriega	
Adhair Valdes		VAL28		LB		JM		8 8												Adhair Valdes	
Doug Kenner		KEN06		LB		JM		8 8												Doug Kenner	
EQUIPMENT																					
COMPANY EQUIPMENT				BID ITEM C499		COST CODES										AVAILABLE Y/N					
				COST CODE 701761																	
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		Start Finish													
K-Rail Barrier				OHLA		C200-70-4700-0		8													
Alman Nightlite V Ser. 4 light (2 each)				OHLA		8 8		8 8													
Magnum LP006 4 light (1 each)				OHLA		8 8		8 8													
8x10 rumble plates (2ea)				OHLA		8 8		8 8													
Brokk Power Cable		Sunstake		C305-EQ01248		8 8		8 8													
6' chainlink				OHLA		8 8		8 8													
Manbasket 3-man				OHLA		8 8		8 8													
JD Barlow Equipment				model: ST41460		8 8		8 8													
Brokk 200 Mini Excavator		Brokk Inc				8 8		8 8													
Brokk Drum Cutter BDC-100-4		Brokk Inc				8 8		8 8													
Brokk Hyd Hammer BHB 305 w/hoisel		Brokk Inc				8 8		8 8													
Spendrup 395						8 8		8 8													
Akkerman Bentonite system 2ea						8 8		8 8													
Akkerman Jacking Frame						8 8		8 8													
Conex Box						8 8		8 8													
Muck Box 2ea						8 8		8 8													

JOB NO:
C-346

JOB NAME:
BOS. TUNNEL

DAILY TIME SHEET

OHLA

DAY AND DATE:
11/05/25

WEDNESDAY

FOREMAN NAME/SIGNATURE:
MIGUEL PALAFOX - Miguel Palafox

SHIFT TIMES:
START TIME: 12:00 AM
END TIME:

APPROVAL SIGNATURE:
VH

RENTAL EQUIPMENT

DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	BID ITEM	COST CODE	PO NUMBER
Grove 880 Rough Terrain	Western Pacific Crane		8		C999-70-1761	
Delta DH-HPU-445G ELECTRIC	Delta Hydraulics		8			
Miller Big Blue 500 pro	United Rentals		8			
Portable Toilet	United Rentals		8			
Multiquip Generator MO400	Herc Rentals		8			
3006 PEX CELL	HERC		8			
21K Wren/Fish Tank	Rain for Rent		8			
Doosan TB5Cfm	Herc Rental		8			
Rivert Busters (2 each)	Sundtate Rentals		8			
328 amp WELDER	UNITED RENTALS		8			
Oxygen and Acetylene bottles (1 ea)	Air Gas		8			
Tristar Breaker Box	Herc Rentals		8			
Cherry 3500 (44444444)	United Rentals					

MATERIAL

DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	BID ITEM	COST CODE	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	PO NUMBER
N/A			C999	70-1761											

SUBCONTRACTORS

COMPANY NAME	WORK PERFORMED
N/A	

SAFETY

STRETCH & FLEX?

ANY ACCIDENTS TODAY?

IF "YES", WAS AN ACCIDENT REPORT COMPLETED?

WHAT DAY IS DESIGNATED FOR BMP REVIEW?

WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?

YES

NO

YES

NO

MON

TUE

WED

THU

FRI

SAT

SUN

SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.

Traffic Control

Shoring / Ladders

PPE

Fall Protection

Scaffolding

Trench Safety

On-site Traffic

Small Tools

DAILY OVERVIEW

SUMMARY OF WORK COMPLETED TODAY:

DEWATERED BOTH OF SHEDS. LIFT TEST MAN BASKET, SET UP TORCHES AND CUT OFF SAW, SET UP LAZED, CONTINUE BUILDING RAIL, CUT CROSS MEMBER AND UP RIGHT MEMBER, COMPLETE ALL

QUANTITIES PERFORMED TODAY:

WAY TO #79 - CROSS MEMBER UNTIL #87 NOT COMPLETE.

INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME:

MISSING 8 UP RIGHTS.

JOB NO: C346		JOB NAME: Morena Conveyance		DAILY TIME SHEET										OHILA USA											
DAY AND DATE WED 11.5.25		FOREMAN NAME/SIGNATURE Rito Guzman				APPROVAL SIGNATURE UH																			
SHIFT TIMES		START TIME 6:30 AM		END TIME 3 PM		DAILY EXTRA WORK REPORT NUMBER																			
AM SAFETY MEETING YES		NO		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS		WEATHER TEMP 75 WET WINDY RAINY CLEAR																			
CREW BREAKS AM BREAK PM BREAK OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED		NO NO NO NO NO NO NO		YES YES YES YES YES YES YES		MAINLINE SWPPP E.L.B.																			
LABOR																									
COMMENTS				PAY QTY/UM BUDGET QTY		QUANTITIES										NOTES									
				BID ITEM		0039		0007																	
				COST CODE		11 0010		20 0010																	
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS												LUNCH		BREAKS		INJURIES	
RITO GUZMAN		RIT02		OE		FM		10 8 2												4		1		N	
BRANDON KNIGHT		KN101		OE		JM		8 7		1										4		1		N	
JOSE RUIZ		RUI11		OE		JM		8 7		1										4		1		N	
JESUS PONCE		PON05		LB		JM		8 7		I										4		1		N	
CESAR PADILLA		PAD13		LB		JM		8 7		1										4		1		N	
RUBEN MORALES		MOR06		LB		JM		8 7		1										4		1		N	
VICTOR FIGUEROA		FIG09		LB		JM		8 7		1										4		1		N	
ANGEL ARGUIEZ		ARG01		LB		JM		8 7		1										4		1		N	
SERGIO SERRANO		SER03		LB		JM		8 8												4		1		N	
EQUIPMENT																									
COMPANY EQUIPMENT				BID ITEM		0039		COST CODES										AVAILABLE							
				COST CODE		11 0010												Y/N							
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS																	
F250 TRUCK		T-209		FM		8 8																			
335 EXCAVATOR		13-35-005X				8 8																			
3-5 TON ROLLER		X-48-001		IDLE																					

JOB NO: C346	JOB NAME: Morena Canyon	DAILY TIME SHEET										OHLA USA		
DAY AND DATE WED 11-5-25								FOREMAN NAME/SIGNATURE <i>[Signature]</i>						
SHIFT TIMES	START TIME	12:00 AM	END TIME	12:00 AM	APPROVAL SIGNATURE <i>[Signature]</i> VH									
RENTAL EQUIPMENT				BID ITEM	0039		0007						PO NUMBER	
				COST CODE	11 0010		20 0010							
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS										
93B Loader	Hawthorne	39634	8 Idle											
Skipster w/ Sweeper	Here	569-13-0569	4	2	2									
Mini Excavator	United Rentals	1122024	8	8										
520 Excavator	PorterRents		8	8										
Super 10's	UP2 Supertrucks	X-3	24	24										
MATERIAL														
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS			BID ITEM											PO NUMBER
			COST CODE											
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM		
SUBCONTRACTORS														
COMPANY NAME	WORK PERFORMED													
SAFETY														
STRETCH & FLEX?	YES			NO										
ANY ACCIDENTS TODAY?	YES			NO										
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?	YES			NO										
WHAT DAY IS DESIGNATED FOR BMP REVIEW?	MON			TUE			WED			THU			FRI	
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?	MON			TUE			WED			THU			FRI	
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.														
Traffic Control	✓			Fall Protection	✓			On-site Traffic	✓					
Shoring / Ladders	✓			Scaffolding				Small Tools	✓					
PPE	✓			Trench Safety	✓									
DAILY OVERVIEW														
SUMMARY OF WORK COMPLETED TODAY: MAINLINE EXCAVATE & INSTALL SHORING - POT HOLE & EXPOSE UTILITIES. st. 489+10 - 488+40														
QUANTITIES PERFORMED TODAY:														
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:														

JOB NO: C-346		JOB NAME: Morena		DAILY TIME SHEET																	
DAY AND DATE 11-5-25 Wednesday		FOREMAN NAME/SIGNATURE Roy Villa																			
SHIFT TIMES		START TIME 6:30	END TIME 3:00	APPROVAL SIGNATURE [Signature]		VH															
AM SAFETY MEETING ☒ YES ☐ NO CREW BREAKS AM BREAK ☒ YES ☐ NO PM BREAK ☒ YES ☐ NO OWNER AGENT ☒ YES ☐ NO 1. INSPECTION GIVEN ☒ YES ☐ NO 2. DIRECTION GIVEN ☒ YES ☐ NO 3. SERVICE PROVIDED ☒ YES ☐ NO				SITE CONDITION COMPLETE JOB ACCESS ☒ PARTIAL JOB ACCESS ☐ NO JOB ACCESS ☐ WEATHER TEMP ☐ WET ☐ WINDY ☐ RAINY ☐ CLEAR ☒				DAILY EXTRA WORK REPORT NUMBER Traffic Supp instal blind flange													
LABOR																					
COMMENTS				PAY QTY/UM		QUANTITIES												NOTES			
				BUDGET QTY																	
				BID ITEM																	
				COST CODE																	
NAME		EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	LUNCH	BREAKS	INJURIES (Y/N)	
Renaudo Villa		V109	CRP	FM	9							8	1								
Mario Vasquez		VA808	MRN	AM	8							8									
Luis Gutierrez		GUT25	MRN	AM	8							8									
Phillip Mesta		MEJ09	L	AM	8							8									
Ramiro Mesta		MEJ08	L	AM	8	4			4												
Leonardo Ledema		LED03	L	AM	8	4			4												
EQUIPMENT																					
COMPANY EQUIPMENT				BID ITEM		COST CODES												AVAILABLE Y/N			
				COST CODE																	
DESCRIPTION		EQUIPMENT ID #	COMMENTS	TOTAL HOURS	HOURS																
F250		+212		8																	
Traffic control				8	4			4													

[illegible]

JOB NO: 346		JOB NAME: MORENA		DAILY TIME SHEET												OHILA USA							
DAY AND DATE WED 11-5-2025		FOREMAN NAME/SIGNATURE Juan Escobedo		APPROVAL SIGNATURE LOH VH																			
SHIFT TIMES		START TIME 830PM		END TIME 5AM		DAILY EXTRA WORK REPORT NUMBER																	
AM SAFETY MEETING YES		NO		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS		A.V.#11 Avent Pipe TRAFFIC Control																	
CREW BREAKS AM BREAK PM BREAK OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED		YES YES YES YES YES YES		NO NO NO NO NO NO		WEATHER TEMP WET WINDY RAINY CLEAR		55 X															
LABOR																							
COMMENTS				PAY QTY/UM BUDGET QTY				QUANTITIES												NOTES			
				BID ITEM COST CODE				0051 0054 61 0010 21 0010															
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS		RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT												LUNCH BREAKS INJURIES (Y/N)	
Juan Escobedo		ESC08E		C		F		9 8 1														JE JE X	
German Mayo		MAY02		L		JM		8 7		1												GM GM N	
Victor Ortega		ORT13		L		JM		8 7		1												VO VO N	
Samuel Arellano		ARE13		OP		JM		8 8														SA SA N	
EQUIPMENT																							
COMPANY EQUIPMENT				BID ITEM COST CODE				COST CODES												AVAILABLE Y/N			
DESCRIPTION				EQUIPMENT ID #				COMMENTS				TOTAL HOURS				HOURS							
F250				T143								8 8											

JOB NO: 346	JOB NAME: MORENA	DAILY TIME SHEET										OHLA USA			
DAY AND DATE WED 11-5-2025								FOREMAN NAME/SIGNATURE <i>[Signature]</i>							
SHIFT TIMES	START TIME	12:00 AM	END TIME	12:00 AM	APPROVAL SIGNATURE <i>[Signature]</i>										
RENTAL EQUIPMENT				BID ITEM										PO NUMBER	
				COST CODE											
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS											
Fork lift	Herc	569134967	8	8											
Skid steer	Herc	569131008	8	8											
Light tower	Herc	569130082	8	8											
Dump truck	Herc	800280212	8	8											
MATERIAL															
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS			BID ITEM											PO NUMBER	
			COST CODE												
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM			
SUBCONTRACTORS															
COMPANY NAME	WORK PERFORMED														
SAFETY															
STRETCH & FLEX?	YES	NO													
ANY ACCIDENTS TODAY?	YES	NO													
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?	YES	NO													
WHAT DAY IS DESIGNATED FOR BMP REVIEW?	MON	TUE	WED	THU	FRI										
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?	MON	TUE	WED	THU	FRI										
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.															
Traffic Control	X	Fall Protection	On-site Traffic	X											
Shoring / Ladders		Scaffolding	Small Tools	X											
PPE	X	Trench Safety													
DAILY OVERVIEW															
SUMMARY OF WORK COMPLETED TODAY: - Set up & Breakdown traffic control															
- Install vent - Backfill vent pipe															
- Patch links seal @ Vault															
QUANTITIES PERFORMED TODAY: - Add cold mix around plates as needed															
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: RUSS															

