

JOB NO: C-346		JOB NAME: Morena Convey: 805 tunnel		DAILY TIME SHEET										OHLA USA											
DAY AND DATE: 12/04/25		THURSDAY		FOREMAN NAME/SIGNATURE: MIGUEL PALAFOX - Miguel Palafox																					
SHIFT TIMES		START TIME		END TIME		APPROVAL SIGNATURE: [Signature]		DAILY EXHIBIT REPORT NUMBER																	
AM SAFETY MEETING: YES				NO				SITE CONDITION																	
CREW BREAKS: 8				NO				COMPLETE JOB ACCESS																	
PM BREAK: 8				NO				PARTIAL JOB ACCESS																	
OWNER AGENT				NO				NO JOB ACCESS																	
1 INSPECTION GIVEN: YES				NO				WEATHER																	
2 DIRECTION GIVEN: YES				NO				TEMP																	
3 SERVICE PROVIDED: YES				NO				WET																	
								WINDY																	
								RAINY																	
								CLEAR																	
LABOR																									
COMMENTS: 15 } BREAKS 30 } 15 }										QUANTITIES								NOTES							
PAY QTY/UM																									
BUDGET QTY																									
BID ITEM: 1999																									
COST CODE: 701761																									
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS												LUNCH		BREAKS		INJURIES (Y/N)	
Miguel Palafox (FOR)		PAL09		OP		JM		11 8 3																	
Oscar Chavez		CHA46		LB		JM		10 8 2																	
Jose Noriega		NOR04		OP		JM		10 8 2																	
Edgar Martinez		MAR13		LB		JM		10 8 2																	
Simon Palomino		PAL11		LB		JM		10 8 2																	
Andrew Craven		CRA04		LB		JM		10 8 2																	
Jonathan Craig		CRA03		OP		JM		10 8 2																	
Adhair Valdes		VAL28		LB		JM		10 8 2																	
Doug Kenner		KEN06		LB		JM		10 8 2																	
EQUIPMENT																									
COMPANY EQUIPMENT										COST CODES								AVAILABLE Y/N							
BID ITEM: 1999																									
COST CODE: 701761																									
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS										Finish							
K-Rail Barrier				OHCA		8		8																	
Alman Nightlite V Ser 4 light (2 each)				OHCA		8		8																	
Magnum LP006 4 light (1 each)				OHCA		8		8																	
8x10 rumble plates (2ea)				OHCA		8		8																	
Brokk Power Cable		Sunstate		C305-EQ01248		8		8																	
6' chainlink				OHCA		8		8																	
Manbasket 3-man				OHCA		8		8																	
JD Barlow Equipment				model: ST41460		8		8																	
Brokk 200 Mini Excavator		Brokk Inc				8		8																	
Brokk Drum Cutter BDC-100-4		Brokk Inc				8		8																	
Brokk Hyd Hammer BHB 305 w/chisel		Brokk Inc				8		8																	
Spendrup 395						8		8																	
Akkerman Bentonite system 2ea						8		8																	
Akkerman Jacking Frame						8		8																	
Conex Box						8		8																	
Muck Box 2ea						8		8																	
Multiquip 480v submersible pump OHLA Model ST41460																									

JOB NO: 1-346		JOB NAME: 805-TUNNEL		DAILY TIME SHEET										OHLA USA			
DAY AND DATE: 12/04/85		THURSDAY		FOREMAN NAME/SIGNATURE: MICHAEL PARAFIX		APPROVAL SIGNATURE: [Signature]								PO NUMBER			
SHIFT TIMES		START TIME: 6:00 AM		END TIME: 4:30 PM		BID ITEM COST CODE: C999-70-1761										PO NUMBER	
RENTAL EQUIPMENT														PO NUMBER			
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS										PO NUMBER			
Grove 880 Rough Terrain	Western Pacific Crane		8	8													
Delta DH-HPU-445E ELECTRIC	Delta Hydraulics		8	8													
Miller Big Blue 500 pro	United Rentals		8	8													
Portable Toilet	United Rentals		8	8													
Multiquip Generator MQ400	Herc Rentals		8	8													
500 GALLON CELL - HERC			8	8													
21K Wier/Fork Tank	Rain for Rent		8	8													
Doosan 185cfm	Herc Rental		8	8													
Rivert Busters (2 each)	Sunstate Rentals		8	8													
325-AMP - WELDER UNITED			8	8													
Oxygen and Acetylene bottles (1 ea)	Air Gas		8	8													
Tristar Breaker Box	Herc Rentals		8	8													
Cherry 3600 (14-34-gw)	Herc Rentals		8	8													
MATERIAL																	
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS			BID ITEM	C999											PO NUMBER		
			COST CODE	70 1761													
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	
N/A																	
SUBCONTRACTORS																	
COMPANY NAME	WORK PERFORMED																
N/A																	
SAFETY																	
STRETCH & FLEX?		YES		NO													
ANY ACCIDENTS TODAY?		YES		NO													
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?		YES		NO													
WHAT DAY IS DESIGNATED FOR BMP REVIEW?		MON		TUE		WED		THU		FRI							
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?		MON		TUE		WED		THU		FRI							
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.																	
Traffic Control		Fall Protection		On-site Traffic													
Shoring / Ladders		Scaffolding		Small Tools													
PPE		Trench Safety															
DAILY OVERVIEW																	
SUMMARY OF WORK COMPLETED TODAY: DEWATERED BOTH OF THE SHAFTS, LEFT TEST MAN BASKET, SET UP WELDER TO WELD RACKS FOR PVC, CLEAN UP JOB SITE, LOAD UP GROUT HOSE TO CONCRETE TRUCK COMPANY, LOAD UP CONCRETE DUMP TRUCK, WIRE ALL HYDRAULIC HOSES.																	
QUANTITIES PERFORMED TODAY:																	
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:																	

[illegible]

JOB NO: G0346		JOB NAME: Marina Bay Area		DAILY TIME SHEET																
DAY AND DATE Thursday 12-4-25		FOREMAN NAME/SIGNATURE [Signature]																		
SHIFT TIMES		START TIME 6:00		END TIME 3:00 PM		APPROVAL SIGNATURE [Signature]		VH												
AM SAFETY MEETING YES ☒ NO ☐		SITE CONDITION COMPLETE JOB ACCESS ☒ PARTIAL JOB ACCESS ☐ NO JOB ACCESS ☐												DAILY EXTRA WORK REPORT NUMBER						
CREW BREAKS AM BREAK YES ☒ NO ☐ PM BREAK YES ☐ NO ☐		WEATHER TEMP ☐ WET ☐ WINDY ☐ RAINY ☐ CLEAR ☒		TRAFFIC 4" down 8" Vent Control 4V A/NAC #12 #12																
OWNER AGENT 1. INSPECTION GIVEN YES ☒ NO ☐ 2. DIRECTION GIVEN YES ☐ NO ☐ 3. SERVICE PROVIDED YES ☐ NO ☐																				
LABOR																				
COMMENTS Completed Connection of 4" to cut in 8x4 wye - Completed Core For 8" Vent				PAY QTY/UM		QUANTITIES										NOTES LUNCH BREAKS INJURIES (Y/N)				
				BUDGET QTY																
				BID ITEM		0051 0051														
				COST CODE		11 0010 11 0010														
NAME	EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	
Filiberto Gallardo	GAUARE	L	FM 9					6			2	1								Fepten
Giovanni Parnales	PARNAL		LAB 8					6			2									ppp n
Benjamin Calderon	CALB		LAB 8					6			2									deber n
Adrian Amos yaks	AMUOS		OP 8					6			2									My UpX
EQUIPMENT																				
COMPANY EQUIPMENT				BID ITEM		COST CODES										AVAILABLE Y/N				
				COST CODE																
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	HOURS																
T-164 RAM 1500	T-164	OHLA	8																	yes

JOB NO:	JOB NAME:	DAILY TIME SHEET										
C-0346 DAY AND DATE	Morone Canyon Thursday 12-4-25					FOREMAN NAME/SIGNATURE <i>[Signature]</i>						
SHIFT TIMES	START TIME	END TIME	12:00 AM	APPROVAL SIGNATURE <i>[Signature]</i>								
RENTAL EQUIPMENT			BID ITEM	0051				PO NUMBER				
			COST CODE	H 0010								
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS								
BOB CAT	HAWTHORN		4	4								
Bob tail	HERC		4	4								
MATERIAL												
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS	BID ITEM		PO NUMBER									
	COST CODE											
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM
SUBCONTRACTORS												
COMPANY NAME	WORK PERFORMED											
Lorena Coring	12" Core Into VENT #12 (Juan Figueroa signed out)											
SAFETY												
STRETCH & FLEX?	YES		NO									
ANY ACCIDENTS TODAY?	YES		NO									
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?	YES		NO									
WHAT DAY IS DESIGNATED FOR BMP REVIEW?	MON		TUE		WED		THU		FRI			
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?	MON		TUE		WED		THU		FRI			
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.												
Traffic Control	-		Fall Protection	-		On-site Traffic						
Shoring / Ladders	-		Scaffolding	-		Small Tools						
PPE	-		Trench Safety	-								
DAILY OVERVIEW												
SUMMARY OF WORK COMPLETED TODAY: Completed Coring of 12" core hole into vent #12. Completed Connecting to SX4 wye including P-TRAP & cleaned. Saw cut side walk for 8" Vent Line (TRAFFIC CONTROL).												
QUANTITIES PERFORMED TODAY:												
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: Terry West												

JOB NO:
C-346

JOB NAME:
Morgans & Conveyance

DAILY TIME SHEET

OHLA
USA

DAY AND DATE
Thursday 12-4-25

FOREMAN NAME/SIGNATURE
Jvan Figueroa

SHIFT TIMES

START TIME
12:00 AM

END TIME
12:00 AM

APPROVAL SIGNATURE
VH

RENTAL EQUIPMENT

BID ITEM

COST CODE

DESCRIPTION

VENDOR

COMMENTS

TOTAL HOURS

HOURS

PO NUMBER

MATERIAL

PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS

BID ITEM

COST CODE

DESCRIPTION

VENDOR/SUPPLIER

COMMENTS

QTY

UM

QTY

UM

QTY

UM

QTY

UM

QTY

UM

PO NUMBER

SUBCONTRACTORS

COMPANY NAME

WORK PERFORMED

SAFETY

STRETCH & FLEX?

ANY ACCIDENTS TODAY?

IF "YES", WAS AN ACCIDENT REPORT COMPLETED?

WHAT DAY IS DESIGNATED FOR BMP REVIEW?

WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?

YES

NO

YES

NO

MON

TUE

THU

FRI

MON

TUE

THU

FRI

SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.

Traffic Control

Fall Protection

On-site Traffic

Shoring / Ladders

Scaffolding

Small Tools

PPE

Trench Safety

DAILY OVERVIEW

SUMMARY OF WORK COMPLETED TODAY:

QUANTITIES PERFORMED TODAY:

INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME:

JOB NO: C-346		JOB NAME: mervan		DAILY TIME SHEET										OHLA USA											
DAY AND DATE: 12-4-25 Thursday		FOREMAN NAME/SIGNATURE: [Signature]																							
SHIFT TIMES		START TIME: 6:00		END TIME: 3:30		APPROVAL SIGNATURE: [Signature]		VH																	
AM SAFETY MEETING: YES		NO		SITE CONDITION																					
CREW BREAKS		AM BREAK: NO		PM BREAK: NO		OWNER AGENT		1. INSPECTION GIVEN: NO		2. DIRECTION GIVEN: NO		3. SERVICE PROVIDED: NO		WEATHER		TEMP: [Blank]		WET: [Blank]		WINDY: [Blank]		RAINY: [Blank]		CLEAR: [Blank]	
																SWPPP									

[illegible]

JOB NO:	JOB NAME: Morena	DAILY TIME SHEET								OHLA USA							
DAY AND DATE <u>Thursday 12/4/25</u>								FOREMAN NAME/SIGNATURE: <u>Brandon Puentes</u>	VH								
SHIFT TIMES	START TIME 7:00	END TIME 3:30 PM	APPROVAL SIGNATURE						DAILY EXTRA WORK REPORT NUMBER								
AM SAFETY MEETING YES NO			SITE CONDITION														
CREW BREAKS AM BREAK PM BREAK YES NO			COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS														
OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED YES NO			WEATHER TEMP WET WINDY RAINY CLEAR														
			Blow off #5 load out material at Summer														
LABOR																	
COMMENTS			PAY QTY/UM	QUANTITIES								NOTES					
Grand Water @ blow-off #5.			BUDGET QTY									LUNCH	BREAKS	INJURIES (Y/N)			
			BID ITEM	C099	C351	C007											
			COST CODE	70733G	11	1035	20	C016									
NAME	EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	
Brandon Puentes	PUE06	LA	FGR	9	8	1											Y Y N
Jesus Ponce	PONOS	LA	JM	8	8												Y Y N
Margial Cabrera	CABIO	LA	JM	8	4					4							Y Y N
Brandon Knight	KNI01	OP	JM	8	8												Y Y N
SERGE SERPANO	SER03	LA	JM	8	8												Y Y N
Frank Arzola	ARZ01	LA	JM	8	8												Y Y N
Jose Romero	ROM02	OP	JM	8				8									
EQUIPMENT																	
COMPANY EQUIPMENT			BID ITEM	C099	COST CODES								AVAILABLE Y/N				
			COST CODE	70733G													
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	HOURS													
335 EX CREW TRUCK			8	8													

