

DAILY FIELD REPORT - 05-16-2026

Project: Morena Conveyance North

Location: Rose Canyon, Water Reclamation Plant

Resident Engineer: Terry West

Weather: Partly Cloudy High 71°

Hours: 07:00 - 15:30

General Notes:

OHL crews performed demolition of a concrete shaft at Rose Canyon and began excavation for a 30-inch pipe tie-in at the Water Reclamation Plant. Demolition is approximately 75% complete, while the excavation is about 60% complete.

Activities Detail

Rose Canyon - OHL - Concrete Shaft Demolition

- Performed demolition of the concrete shaft at the Rose Canyon OHL location.
- The structure was to be demolished to an elevation below the original grade of Rose Canyon.
- Completed approximately 75% of the total concrete demolition as of end of day Saturday
- Performed site cleanup in preparation for demobilization throughout the day as well.

Hours: 6:00 AM - 2:30 PM

Manpower:

LL-04- Operator - QTY 1 - 8 HRS EA - OHL

LL-03- Laborers - QTY 3 - 8 HRS EA - OHL

Equipment:

LE-23- Super 10 End Dump Truck - QTY 0 - 0 HRS EA - Z-Trucking

LE-125- Skid Steer - QTY 1 - 8 HRS EA - OHL NA

LE-70- Generator - QTY 1 - 8 HRS EA - OHL NA

LE-32- Skytrak Forklift - QTY 1 - 8 HRS EA - OHL NA

LE-04- Mini Excavator - QTY 1 - 8 HRS EA - OHL NA

Water Reclamation Plant - OHL - Excavation

- Crew excavated for the 30-inch pipe that Kiewit installed.
- Started digging with the excavator at the location that was previously potholed.
- A shoring box was placed once the excavation was deep enough.
- Three laborers entered the trench to hand excavate around the pipe, clear the bottom, and expose the end of the existing pipe.
- At the end of the day, the operation was about 60% complete.
- The crew had just uncovered the top of the pipe and began hand excavation inside the shoring box when the day ended.

Hours: 6:00 AM - 4:00 PM

Manpower:

LL-04- Operator - QTY 1 - 10 HRS EA - OHL

LL-02- Foreman - QTY 1 - 10 HRS EA - OHL

LL-03- Laborers - QTY 3 - 10 HRS EA - OHL

Equipment:

LE-01- Crew Truck - QTY 1 - 10 HRS EA - OHL

LE-109- Excavator - QTY 1 - 10 HRS EA - OHL

LE-23- Super 10 End Dump Truck - QTY 1 - 10 HRS EA - OHL

Consolidated Resources

Resource	Pay Type	Class	Qty	Company	Total Hours
LL-04- Operator	CS - Cost	LR - Labor Regular Time	1	OHL	8
LL-03- Laborers	CS - Cost	LR - Labor Regular Time	3	OHL	24
LE-125- Skid Steer	CS - Cost	LR - Labor Regular Time	1	OHL NA	8
LE-70- Generator	CS - Cost	LR - Labor Regular Time	1	OHL NA	8
LE-32- Skytrak Forklift	CS - Cost	LR - Labor Regular Time	1	OHL NA	8
LE-04- Mini Excavator	CS - Cost	LR - Labor Regular Time	1	OHL NA	8
LL-04- Operator	CS - Cost	LR - Labor Regular Time	1	OHL	8
LL-04- Operator	CS - Cost	LO - Labor Overtime	1	OHL	2
LL-02- Foreman	CS - Cost	LR - Labor Regular Time	1	OHL	8
LL-02- Foreman	CS - Cost	LO - Labor Overtime	1	OHL	2
LL-03- Laborers	CS - Cost	LR - Labor Regular Time	3	OHL	24
LL-03- Laborers	CS - Cost	LO - Labor Overtime	3	OHL	6
LE-01- Crew Truck	CS - Cost	LR - Labor Regular Time	1	OHL	10
LE-109- Excavator	CS - Cost	LR - Labor Regular Time	1	OHL	10
LE-23- Super 10 End Dump Truck	CS - Cost	LR - Labor Regular Time	1	OHL	10