

JOB NO: C-346		JOB NAME: Morena Convey: 805 Tunnel		DAILY TIME SHEET										OHLA	
DAY AND DATE 1-12-26 Monday		FOREMAN NAME/SIGNATURE Ray Villa		APPROVAL SIGNATURE [Signature]										DAILY WORK REPORT NUMBER 111	
SHIFT TIMES START TIME 6:00 END TIME 6:00		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS		WEATHER TEMP WET WINDY RAINY CLEAR											
AM SAFETY MEETING NO															
CREW BREAKS AM BREAK PM BREAK OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED															
LABOR															
COMMENTS															
PAY QTY/UM BUDGET QTY															
BID ITEM COST CODE															
NAME EMPLOYEE ID CRAFT CLASS TOTAL HOURS															
Ray Villa Mario Vasquez Luis Gutierrez Phillip Mejia Simon Palomino Edgar Martinez Johnathan Craig Andrew Craven Adrian Valdes Sergio Serano															
VIL09 VAS08 GUT25 MEJ09 PAL11 MAR108 CRA03 CRA04															
14 13 13 13 12 12 12 12 12 12															
8 4 2 8 4 1 8 4 1 8 4 1 8 4 8 4 8 4 8 4 8 4 8 4															
RV KV no man no the PM no SP SP no JC JC no AC AC no no no															
EQUIPMENT															
COMPANY EQUIPMENT															
BID ITEM COST CODE TOTAL HOURS															
DESCRIPTION EQUIPMENT ID # COMMENTS															
work truck #212 8 8															

[illegible]

JOB NO: C-346		JOB NAME: Morena ps & Conv.		DAILY TIME SHEET										OHLA							
DAY AND DATE: Monday 1-12-26				FOREMAN NAME/SIGNATURE: Juan Higuera																	
SHIFT TIMES:		START TIME: 9pm		END TIME: 530am		APPROVAL SIGNATURE: [Signature]				DATE: EXTRA WORK REPORT NUMBER: NV											
AM SAFETY MEETING: 0				SITE CONDITION: COMPLETE JOB ACCESS																	
CREW BREAKS: 00				PARTIAL JOB ACCESS: NO																	
OWNER AGENT: 0				WEATHER: PRE-Set-up 4" Fittings For Air-v. #13																	
1. INSPECTION GIVEN: YES				TEMP: WET																	
2. DIRECTION GIVEN: YES				WINDY: RAINY																	
3. SERVICE PROVIDED: 0				CLEAR																	
LABOR																					
COMMENTS:										QUANTITIES											
PAY QTY/UM																					
BUDGET QTY																					
BID ITEM: 0051																					
COST CODE: 11 0010																					
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS		NOTES											
										LUNCH BREAKS INJURIES (Y/N)											
Juan Higuera				Lb		FM		9 8 1		JH JH N											
Angel Arguilar				Lb		JM		8 8		AAAA N											
Victor Figueroa				Lb		JM		8 8		VFVF N											
Samuel Arellano				Op		JM		8 8		SASA N											
Armando Ramos				Ts		JM		8 8		AAAA N											
EQUIPMENT																					
COMPANY EQUIPMENT										COST CODES											
BID ITEM																					
COST CODE																					
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS		AVAILABLE (Y/N)											
F-350		T-067		OHLA		9 9				Y											

JOB NO:		JOB NAME:		DAILY TIME SHEET												OHLA						
C-0346		Morena Canyon		DAY AND DATE				Mondy 1-12-26				FOREMAN NAME/SIGNATURE				Plat G66to						
SHIFT TIMES		START TIME		END TIME		APPROVAL SIGNATURE				DAILY SITE WORK REPORT NUMBER				NV								
AM SAFETY MEETING		0		NO		SITE CONDITION				COMPLETE JOB ACCESS				TRAFFIC SDC								
CREW BREAKS		8		NO		PARTIAL JOB ACCESS				NO JOB ACCESS				CORRAL SERVIC								
PM BREAK		8		NO		WEATHER				TEMP				Line								
OWNER AGENT				NO		WET				WINDY				Grass/								
1. INSPECTION GIVEN		15.5		NO		RAINY				CLEAR				Cover								
2. DIRECTION GIVEN		15.5		NO																		
3. SERVICE PROVIDED		C		NO																		
LABOR																						
COMMENTS														QUANTITIES								
Mandrel Pulling went smooth Need to schedule deversified to chip around existing conduit & complete connection														PAY QTY/UM								
														BUDGET QTY								
														BID ITEM				0060 0060				
				COST CODE				11 0010 11 0010				NOTES										
NAME	EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	LUNCH	BREAKS	PAUSES (min)
Filberto Gallardo			FM	9 2				6	1													
Bonifacio Calderon			UB	8 2				6														
Crispian Pinales			UB	8 2				6														
Adrian York			OP	8 2				6														
EQUIPMENT																						
COMPANY EQUIPMENT														COST CODES								
BID ITEM																						
COST CODE																						
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	HOURS																AVAILABLE Y/N		
Ram 1500	T-164	OHLA																				yes
Light Tower	22-40-014K	OHLA																				yes
Air Compressor	AC 12	OHLA																				yes

JOB NO:		JOB NAME:		DAILY TIME SHEET								OHLA USA	
DAY AND DATE		START TIME		END TIME		FOREMAN NAME/SIGNATURE							
SHIFT TIMES		12:00 AM		12:00 AM		APPROVAL SIGNATURE							
RENTAL EQUIPMENT						BID ITEM	COST CODE	PO NUMBER					
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS									
Skid steer	HERC												
308 Crane	Hanover												
MATERIAL						BID ITEM	COST CODE	PO NUMBER					
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS	DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM
SUBCONTRACTORS						WORK PERFORMED							
COMPANY NAME													
SAFETY													
STRETCH & FLEX?						YES							
ANY ACCIDENTS TODAY?						NO							
IF "YES" WAS AN ACCIDENT REPORT COMPLETED?						NO							
WHAT DAY IS DESIGNATED FOR BMP REVIEW?						MON TUE WED THU FRI							
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?						MON TUE WED THU FRI							
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not stretch if safety issues do not apply.													
☒ Traffic Control			☒ Fall Protection			☒ On-site Traffic							
☒ Shoring / Scaffolding			☒ Scaffolding			☒ Small Tools							
☒ Trench Safety			☒			☒							
DAILY OVERVIEW													
SUMMARY OF WORK COMPLETED TODAY													
Set up TRAFFIC CONTROL - Pulled Plate (TRAFFIC) excavated by hand next to Pull Box - Ran string & rope for manholes. Picked manhole for the inspector - Opened up Connection Point Larger Per SDGE Inspector. Cut concrete - Excavated down to bottom of connection casing.													
QUANTITIES PERFORMED TODAY:													
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?: Robert Ugale (SDGE)													

JOB NO: 346		JOB NAME: Morena CON-North		DAILY TIME SHEET																	
DAY AND DATE Monday 1/12/26		FOREMAN NAME/SIGNATURE Brandon Puentes																			
SHIFT TIMES		START TIME 7:00		END TIME 3:30 PM		APPROVAL SIGNATURE 										DAILY EXTRA WORK REPORT NUMBER NV					
AM SAFETY MEETING ☒ YES		☐ NO		SITE CONDITION																	
CREW BREAKS				☒ COMPLETE JOB ACCESS		yes															
AM BREAK ☒ YES		☐ NO		☐ PARTIAL JOB ACCESS																	
PM BREAK ☒ YES		☐ NO		☐ NO JOB ACCESS																	
OWNER AGENT				WEATHER																	
1. INSPECTION GIVEN ☒ YES		☐ NO		TEMP 70°																	
2. DIRECTION GIVEN ☐ YES		☐ NO		WET ☐ YES																	
3. SERVICE PROVIDED ☐ YES		☐ NO		WINDY ☐ YES																	
				RAINY ☐ YES																	
				CLEAR ☒ YES																	
LABOR																					
COMMENTS Marcial and Jesus Monitored the dewatering system throughout the weekend on Saturday and Sunday.				PAY QTY/UM				QUANTITIES										NOTES			
				BUDGET QTY																	
				BID ITEM C-999				C889				0007									
				COST CODE 20 2330				701200				2010010									
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS													
Brandon Puentes				LA FR		9		6 1 2												B B NO	
Jose Romero				GP JM		8		8												JR JR NO	
Marcial Cabrera				LA JM		10		8		2										M M NO	
Jesus Ponce				LA JM		10		8		2										JP JP N	
Frank Arzola				LA JM		8		6		2										FA FA NO	
German Mayo				LA JM		8		7		1										GM GM NO	
EQUIPMENT																					
COMPANY EQUIPMENT				BID ITEM C-999				COST CODES										AVAILABLE Y/N			
				COST CODE 20 2330																	
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS													
CAT 335 EX		1-035005				8		8													
F-250		F-168				8		8													

2 OF 2

JOB NO: C-346		JOB NAME: MORENA		DAILY TIME SHEET																OHLA					
DAY AND DATE MON-01-12-26		FOREMAN NAME/SIGNATURE Cudberto Ortiz / [Signature]		SHIFT TIMES		START TIME 6:30		END TIME 3:00 PM		APPROVAL SIGNATURE [Signature]		DAILY EXTRA WORK REPORT NUMBER NV													
AM SAFETY MEETING YES ☒ NO ☐				SITE CONDITION COMPLETE JOB ACCESS ☒ PARTIAL JOB ACCESS ☒ NO JOB ACCESS ☐				WEATHER TEMP 70° WET NO WINDY NO RAINY NO CLEAR YES																30 INCH SEWER PIPE PATCHING SAND	
CREW BREAKS AM BREAK YES ☒ NO ☐ PM BREAK YES ☒ NO ☐				OWNER AGENT 1. INSPECTION GIVEN YES ☐ NO ☐ 2. DIRECTION GIVEN YES ☐ NO ☐ 3. SERVICE PROVIDED YES ☐ NO ☐																					
LABOR										QUANTITIES															
COMMENTS PATCH AND REPAIR 30 INCH SEWER PIPE INTERIOR SOLIDS AT NOBEL DR.										PAY QTY/UM										NOTES LUNCH ☒ BREAKS ☒ INJURIES (Y/N) ☐					
										BUDGET QTY															
										BID ITEM C-999															
										COST CODE 70210															
NAME		EMPLOYEE ID	CRAFT	CLASS	TOTAL HOURS	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT	RT	OT	DT					
CUDBERTO ORTIZ		ORT17	MAISON	FLH	9.5	8	1.5																		
GONZALO LOPEZ		LOP21	MAISON	SLH	8	8																			
EDUARDO RAMOS		RAM51	MAISON	SLH	8	8																			
JESSE DELA CRUZ		DEL35	MAISON	APP	8	8																			
EQUIPMENT										COST CODES															
COMPANY EQUIPMENT										BID ITEM C-999										AVAILABLE Y/N					
										COST CODE 70210															
DESCRIPTION	EQUIPMENT ID #	COMMENTS	TOTAL HOURS	HOURS																					
FORD F-250	T-140		8	8																					

