

JOB NO: 346		JOB NAME: Morena CON North		DAILY TIME SHEET																	
DAY AND DATE Monday 1/19/26		FOREMAN NAME/SIGNATURE Brandon Puentes		APPROVAL SIGNATURE 																	
SHIFT TIMES		START TIME 7:00		END TIME 3:30 PM		DAILY EXTRA WORK REPORT NUMBER															
AM SAFETY MEETING ☒		NO		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS		WEATHER TEMP 75° WET WINDY RAINY CLEAR															
CREW BREAKS AM BREAK PM BREAK OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED		YES YES YES YES YES		NO NO NO NO NO		Bear Park Cathodic Protection De-Wah 30-inch 48 inch main SHPPP															
LABOR																					
COMMENTS				PAY QTY/UM BUDGET QTY				QUANTITIES								NOTES					
				BID ITEM				0059		0059		0007									
				COST CODE				16 0010		16 0010		20 0010									
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS		RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT										LUNCH BREAKS INJURIES (Y/N)	
Brandon Puentes				LA		FR		9 8 1												BP 13P NO	
Frank Arzola				LA		JM		8 8												FA 1A NO	
Marcial Cabrera				LA		JM		9 5 3 1												NOMC 1A	
Jose Romero		Home		OP		JM		8 7												JP 1P NO	
Jesus Ponce				LA		JM		8 7												JP 1P NO	
German Mayo				LA		JM		8 7												GM 1P NO	
EQUIPMENT																					
COMPANY EQUIPMENT				BID ITEM				0059		COST CODES								AVAILABLE Y/N			
				COST CODE				16 0010													
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS													
CAT 335 EX F-250		13-005-35 T-146				8 8															

JOB NO: 346	JOB NAME: Morena	DAILY TIME SHEET										OHLA USA			
DAY AND DATE Monday 1/19/26					FOREMAN NAME/SIGNATURE Brandon Puentes										
SHIFT TIMES	START TIME 12:00 AM	END TIME	12:00 AM		APPROVAL SIGNATURE <i>[Signature]</i>										
RENTAL EQUIPMENT			BID ITEM 0059											PO NUMBER	
			COST CODE 16 0010												
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS											
Tow Generator	Herc		8	8											
MATERIAL															
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS			BID ITEM											PO NUMBER	
			COST CODE												
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	
SUBCONTRACTORS															
COMPANY NAME	WORK PERFORMED														
SAFETY															
STRETCH & FLEX?			☒	NO											
ANY ACCIDENTS TODAY?			YES	☒											
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?			YES	NO											
WHAT DAY IS DESIGNATED FOR BMP REVIEW?			MON	☒ TUE	WED	THU	FRI								
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?			☒ MON	TUE	WED	THU	FRI								
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.															
Traffic Control		Fall Protection		On-site Traffic											
Shoring / Ladders		Scaffolding		Small Tools											
PPE		Trench Safety													
DAILY OVERVIEW															
SUMMARY OF WORK COMPLETED TODAY: Hand-dug trench and installed pvc conduit for cathodic protection lines (Bear Park). Set precast lid to finished grade and completed backfill around the structure. Continued dewatering operations for the 30-inch and 48-inch mainlines.															
QUANTITIES PERFORMED TODAY: loaded out and removed excess material generated by another crew dumping at Bear Park.															
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:															

[illegible]