

JOB NO: C-346		JOB NAME: Morena Convey: 805 Tunnel		DAILY TIME SHEET										OHLA					
DAY AND DATE 11/20/26 Tuesday		FOREMAN NAME/SIGNATURE RAY VILLA		APPROVAL SIGNATURE [Signature] VH															
SHIFT TIMES		START TIME 6:00		END TIME 6:00		DAILY EXTRA WORK REPORT NUMBER													
AM SAFETY MEETING C		NO		SITE CONDITION															
CREW BREAKS		NO		COMPLETE JOB ACCESS		✓													
AM BREAK		NO		PARTIAL JOB ACCESS		✓													
PM BREAK		NO		NO JOB ACCESS		✓													
OWNER AGENT		NO		WEATHER		back out safety remove													
1 INSPECTION GIVEN		NO		TEMP		grade for farm work													
2 INSPECTION GIVEN		NO		WET		4 feet													
3 SERVICE PROVIDED		NO		WINDY															
				RAINY															
				CLEAR															
LABOR																			
COMMENTS										QUANTITIES									
PAY QTY/UM																			
BUDGET QTY																			
BID ITEM										0045 C346 0045									
COST CODE										90 0110 99 9210 90 0110									
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS		NOTES									
										LUNCH BREAKS INJURIES									
Ray Villa		VIL09						13 8 4 1		W Villa									
Mario Vasquez		VAS08						13 8 4 1		Mario Vasquez									
Luis Gutierrez		GUT25								Luis Gutierrez									
Phillip Mejia		MEJ09						13 4 4 1		Phillip Mejia									
Simon Palomino		PAL11						12 4 4		Simon Palomino									
Edgar Martinez		MAR108								Edgar Martinez									
Johnathan Craig		CRA03						12 4 4		Johnathan Craig									
Andrew Craven		CRA04						12 8 4		Andrew Craven									
Adrian Valdes								12 4 4		Adrian Valdes									
Sergio Serano								12 8 4		Sergio Serano									
EQUIPMENT																			
COMPANY EQUIPMENT										COST CODES									
BID ITEM										0045									
COST CODE										90 0110									
DESCRIPTION										EQUIPMENT ID #									
COMMENTS										TOTAL HOURS									
work truck-212										8 8									
										HOURS									
										AVAILABLE									

[illegible]

[illegible]

JOB NO: 3416		JOB NAME: Morena CON North		DAILY TIME SHEET										OHLA USA											
DAY AND DATE Tuesday 1/20/26		FOREMAN NAME/SIGNATURE Brandon Puentes		APPROVAL SIGNATURE VH																					
SHIFT TIMES		START TIME 7:00		END TIME 3:30 PM		DAILY EXTRA WORK REPORT NUMBER																			
AM SAFETY MEETING ☒ YES		NO		SITE CONDITION COMPLETE JOB ACCESS PARTIAL JOB ACCESS NO JOB ACCESS		Rose Canyon Shaft De-water 30-inch and 48-inch main SHPPP Demob Bear Park																			
CREW BREAKS AM BREAK PM BREAK		☒ YES ☒ YES		NO NO		WEATHER TEMP WET WINDY RAINY CLEAR		73° yes																	
OWNER AGENT 1. INSPECTION GIVEN 2. DIRECTION GIVEN 3. SERVICE PROVIDED		☒ YES ☒ YES ☒ YES		NO NO NO																					
COMMENTS Marciel Cabrera Managed and Monitored the generator for the dewatering system throughout the weekend.														LABOR											
PAY QTY/UM BUDGET QTY														QUANTITIES											
BID ITEM COST CODE														0039 0043 0007 0043 11 0110 90 0040 20 0010 90 0040										NOTES	
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS		RT OT DT RT OT DT RT OT DT RT OT DT RT OT DT										LUNCH BREAKS INJURIES (Y/N)					
Brandon Puentes				LA		FR		9 8 1												BP BP N					
Marciel Cabrera				LA		JM		9 6 2 1												MC MC N					
Jesus Ponce				LA		JM		8 7 1												JP JP N					
Frank Azola				LA		JM		8 8												FA FA N					
German Mayo				LA		JM		8 8												GM GM N					
Jose Romero				OP		JM		8 8												JR JR N					
Jesus Reyes				LA		JM		8 8												JR JR N					
EQUIPMENT																									
COMPANY EQUIPMENT														COST CODES											
DESCRIPTION EQUIPMENT ID #														BID ITEM COST CODE										AVAILABLE Y/N	
CAT 333 EX F-200														0035 T-146										46 26	

JOB NO: 346	JOB NAME: Morona <u>Tuesday 1/20/26</u>	DAILY TIME SHEET								OHLA USA			
DAY AND DATE								FOREMAN NAME/SIGNATURE	<u>Brandon Puentes VH</u>				
SHIFT TIMES	START TIME	END TIME	12:00 AM	APPROVAL SIGNATURE									
RENTAL EQUIPMENT			BID ITEM	0043								PO NUMBER	
			COST CODE	90 0040									
DESCRIPTION	VENDOR	COMMENTS	TOTAL HOURS	HOURS									
Tow Generator	Herr		8	8									
MATERIAL													
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS			BID ITEM									PO NUMBER	
			COST CODE										
DESCRIPTION	VENDOR/SUPPLIER	COMMENTS	QTY	UM	QTY	UM	QTY	UM	QTY	UM	QTY	UM	
SUBCONTRACTORS													
COMPANY NAME	WORK PERFORMED												
Dreams Welding	Fit-up test dish heads and welded out												
SAFETY													
STRETCH & FLEX?			☒ YES	NO									
ANY ACCIDENTS TODAY?			YES	NO									
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?			YES	NO									
WHAT DAY IS DESIGNATED FOR BMP REVIEW?			MON	☒ TUE	WED	THU	FRI						
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?			☒ MON	TUE	WED	THU	FRI						
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.													
Traffic Control	Fall Protection	On-site Traffic											
Shoring / Ladders	Scaffolding	Small Tools											
PPE	Trench Safety												
DAILY OVERVIEW													
SUMMARY OF WORK COMPLETED TODAY:													
Installed test dish heads on the 48-inch and 30-inch pipe at Rose Canyon shaft and fully welded them out. Gathered and installed fittings on the 2-inch highline to connect to the dish heads in preparation for hydrostatic testing. Finished demobilizing excess material at Bear Park and continued dewatering of the 30-inch and 48-inch mainline at Bear Park. Terry/R E													
QUANTITIES PERFORMED TODAY:													
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:													

JOB NO:		JOB NAME:		DAILY TIME SHEET																OHLA USA	
C0346		Morena Conveyance		FOREMAN NAME/SIGNATURE: Phil Gallardo																	
DAY AND DATE		Tuesday 1-20-26		APPROVAL SIGNATURE: [Signature] VH																	
SHIFT TIMES		START TIME: 7:00 PM		END TIME: 3:30 AM		DAILY EXTRA WORK REPORT NUMBER															
AM SAFETY MEETING		YES		NO		SITE CONDITION															
CREW BREAKS		YES		NO		COMPLETE JOB ACCESS															
AM BREAK		YES		NO		PARTIAL JOB ACCESS															
PM BREAK		YES		NO		NO JOB ACCESS															
OWNER AGENT		YES		NO		WEATHER															
1. INSPECTION GIVEN		YES		NO		TEMP															
2. DIRECTION GIVEN		YES		NO		WET															
3. SERVICE PROVIDED		YES		NO		WINDY															
						RAINY															
						CLEAR															
						SDGE Service Center Governor															
						ANODES FOR ISO VALVE CTS433															
LABOR																					
COMMENTS										QUANTITIES											
Dirt very hard - Drilled 12-13' deep for ANODES STA. 1057+13 SET UP FOR SDGE APPOINTMENT TO chip encasement (NO SHOW)										PAY QTY/UM											
										BUDGET QTY											
										BID ITEM		0060		0060							
										COST CODE		11 0010		78 0010							
NAME		EMPLOYEE ID		CRAFT		CLASS		TOTAL HOURS												NOTES	
Filiberto Gallardo						FH		9												FAB N	
Benjamin Calderon						LAB		8												BIB N	
Cirovanni Parnalos						LAB		8												BIB N	
Nohea York						OP		8												BIB N	
Armando Ramos						TMSR		8												Adrian	
EQUIPMENT																					
COMPANY EQUIPMENT										COST CODES											
										BID ITEM		0060		0060							
										COST CODE		11 0010		78 0010							
DESCRIPTION		EQUIPMENT ID #		COMMENTS		TOTAL HOURS		HOURS										AVAILABLE Y/N			
Ram 1500		T-169		OHLA				4 4										yes			
Light Tower		22-40-016X		OHLA				3 5										yes			
Light Tower		22-40-14X		OHLA				8										yes			

JOB NO:		JOB NAME:		DAILY TIME SHEET										OHLA USA			
DAY AND DATE		START TIME		END TIME		FOREMAN NAME/SIGNATURE		APPROVAL SIGNATURE						PO NUMBER			
SHIFT TIMES		12:00 AM		12:00 AM		BID ITEM		COST CODE						PO NUMBER			
RENTAL EQUIPMENT																	
DESCRIPTION		VENDOR		COMMENTS		TOTAL HOURS		HOURS						PO NUMBER			
CAT 308 Auger		Hawthorne						6									
Bobtail Truck		HERC						8									
Skid steer		HERC						2									
MATERIAL																	
PURCHASED MATERIALS, DUMP FEES, AND OTHER JOB COSTS						BID ITEM		COST CODE						PO NUMBER			
DESCRIPTION		VENDOR/SUPPLIER		COMMENTS		QTY		UM		QTY		UM		QTY		UM	
SUBCONTRACTORS																	
COMPANY NAME		WORK PERFORMED															
SAFETY																	
STRETCH & FLEX?						YES		NO									
ANY ACCIDENTS TODAY?						YES		NO									
IF "YES", WAS AN ACCIDENT REPORT COMPLETED?						YES		NO									
WHAT DAY IS DESIGNATED FOR BMP REVIEW?						MON		TUE		WED		THU		FRI			
WHAT DAY IS DESIGNATED FOR WEEKLY SAFETY REVIEW?						MON		TUE		WED		THU		FRI			
SITE SAFETY REVIEW: Please check for the following and any other applicable safety issues. Checked boxes indicate a safe condition or action taken to make it safe. Do not check if safety issues do not apply.																	
Traffic Control		Fall Protection		On-site Traffic													
Shoring / Ladders		Scaffolding		Small Tools													
PPE		Trench Safety															
DAILY OVERVIEW																	
SUMMARY OF WORK COMPLETED TODAY:																	
Setup TRAFFIC CONTROL @ SDGE Chipping Area - Pulled Plates & Posted a Flagman - They never showed up as scheduled Removed Plates @ CTS #33 Drilled 12'-13' deep @ two location for anoids - Ready For install & backfill Bryant (SD RE)																	
QUANTITIES PERFORMED TODAY:																	
INSPECTION & TESTING PROVIDED? INSPECTOR'S NAME?:																	

[illegible]

[illegible]

[illegible]